


MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2023



Bluffton High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925398-3

Current Phase: Construction Phase %: 85% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



- Scope: 2019 Bond Referendum**
- Athletics**
- Design Services (BLHS)**
- Safety/Security**
- Technology /Infrastructure**
- Utilities for Athletic Projects**

Project Details: Scope of work includes Technology/Infrastructure improvements to the server rooms.
Monthly Progress: Construction in progress. Athletic improvements are complete. Technology improvements are complete. Camera and PA system installation in progress. Hallways monitor installation in progress. Owner training to take place in November.