

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2023



## St. Helena Early Childhood Center 1031 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack

Original Appropriations:	\$113,894	Encumbered and Paid:	\$171,706
Transfers/Adjustments:	\$57,812	Paid to Date:	\$171,706
Revised Budget:	\$171,706	Available Budget:	\$0

### 2019 Bond Referendum Renovation


Project ID: 51925315-1

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (SHECC)**  
**Design Services (SHECC)**  
**Playgrounds**

**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Project is complete.