



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- CMU work on all floors continued.
- Ceilings continued on Levels 4 and 3.
- Metal stud and drywall work continuing on all levels.
- Window glazing continued on all Levels.
- Electrical devices and lighting continued on Levels 4 and 3.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- CMU work should near completion.
- Ceilings to continue on Levels 4 and 3.
- Curtainwalls and glazing to continue.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry and electrical devices being installed.
- **Drilling for the geothermal wells is scheduled to continue**

The HILL - The Hub for Innovative Learning & Leadership

Metal stud work and exterior work progressing



Week Ending February 9, 2024

The HILL - The Hub for Innovative Learning & Leadership

Curtain wall framing progressing



Week Ending February 9, 2024




The HILL - The Hub for Innovative Learning & Leadership

Geothermal well drilling progressing



Week Ending February 9, 2024



The HILL - The Hub for Innovative Learning & Leadership

Metal stud work progressing below curtain wall progressing



Week Ending February 9, 2024

The HILL - The Hub for Innovative Learning & Leadership

Culinary Arts equipment progressing



Week Ending February 9, 2024



The HILL - The Hub for Innovative Learning & Leadership

Open ceiling paint progressing at Level 4




Week Ending February 9, 2024

The HILL - The Hub for Innovative Learning & Leadership

Metal stud work progressing at commons area



Week Ending February 9, 2024



The HILL - The Hub for Innovative Learning & Leadership

Lights being energized on Level 4



Week Ending February 9, 2024