

Quarterly Executive Summary Loop Road – Blackwater Middle School Q3 2023



Project Manager: Amber Barnhill **Principal:** Brandice Gore

Engineer: Mead & Hunt, Inc. **Contractor:** TBD

Project Scope: Design and construction of a new loop road at Blackwater Middle School for parent drop-off and pick-up traffic to help reduce congestion on the highway in front of the school and improve emergency access.

Current Status: A contract has been issued to Mead and Hunt, Inc. for the design of the new parent loop road. The geotechnical and wetland reports have been completed.

Budget: Original Budget: **\$1,500,000.00** Board Approved Date: May 15, 2023 ●

Budget Issues: None currently.

Schedule: Design: In Design Solicitation: TBD ●
Construction: TBD

Schedule Issues: None

Achievements: The school will receive an expanded parent loop road.