MEASURE BB BOND REPORT


CUMMING GROUP

FEBRUARY 22, 2024

//////// BUILDING VALUE THROUGH EXPERTISE




SITES IN PROGRESS AND COMPLETED



IN PROGRESS

CONSTRUCTION



READY FOR AWARD

Los Altos HS Refresh Wilson HS Refresh

Stimson EC

AT DSA

California ES this month Baldwin ES this month

IN DESIGN

Los Molinos ES

Grazide ES

Kwis ES

Lassalette ES

Fairgrove K-8

Orange Grove MS

COMPLETED

Nelson ES

Los Altos ES

Workman ES

Name Deleter

Mesa Robles K-8

Cedarlane K-8

Sparks MS

Newton MS

Grandview K-8

MEASURE BB BOND

PHASE B

PHASE B PROGRESS

Baldwin ES DSA Plan Review Begun 2/2/2024 California ES DSA Plan Review Begun 2/2/2024

Anticipated Construction Start Fall of 2024

Los Molinos ES Construction Documents to DSA 3/12/2024

Grazide ES Construction Documents to DSA 3/12/2024

Anticipated Construction Start Fall of 2024

Kwis ES Construction Documents Schematic Design

Lassalette ES Construction Documents Schematic Design

Anticipated Construction Start Winter of 2025

Fairgrove K-8 Construction Documents Schematic Design

Orange Grove MS Construction Documents Schematic Design

Anticipated Construction Start Winter of 2025


PHASE B PROJECTS AT DSA for PLAN REVIEW



California ES




Baldwin ES




PHASE B PROJECTS IN DESIGN Los Molinos ES OVERALL SITE PLAN CUMMING GROUP

Grazide ES



PHASE B PROJECTS IN SCHEMATIC DESIGN




Orange Grove MS

HIGH SCHOOL



HIGH SCHOOL REFRESH

- Scope Limited to Replacement of Finishes
- Benefits:
 - Avoid DSA Review Requirements
 - Saving Time
 - Improvements Starting Sooner
 - Conserving Bond Funds




WORKMAN HIGH SCHOOL

43 CLASSROOMS

- New LVT Flooring
- New Wall Base
- New Paint, Repair, Prep.
 - Walls
 - Trim
 - Ceilings
 - Doors
 - Windows

- New Grilles at Heat Pumps
- Repair and Replace Damaged Ceiling Tile
- Repaint Ceiling Grid
- Interior Brick cleaning
- Re-lamp at light (By District)
- Deep Cleaning
- Hazmat Abatement



LA PUENTE HIGH SCHOOL

55 CLASSROOMS

WORKMAN HIGH SCHOOL




BEFORE

PROGRESS PHOTO

- CEILING AND WALLS
- PAINTING COMPLETE
- PREP FOR FLOORING



WORKMAN HIGH SCHOOL SCHEDULE



LA PUENTE HIGH SCHOOL




BEFORE




PROGRESS PHOTO


- CEILING AND WALLS
- PAINTING COMPLETE
- PREP FOR FLOORING

LA PUENTE HIGH SCHOOL SCHEDULE



HIGH SCHOOL REFRESH





STIMSON LEARNING CENTER
10 CLASSROOMS

LOS ALTOS HIGH SCHOOL

69 CLASSROOMS

ANTICIPATED CONTRACT AWARD

Pre-Bid Walk January 8, 2024

Bib Opening January 18, 2024

Anticipated Bid Award February 22, 2024

Anticipated Construction Start Date March 4, 2024



CUMMING-GROUP.COM
BUILDING VALUE THROUGH EXPERTISE