



The HILL - The Hub for Innovative Learning & Leadership

➤ Completed Work:

- CMU work on all floors continued.
- Ceilings continued on Levels 4 and 3.
- Metal stud and drywall work continuing on all levels.
- Window glazing continued on all Levels.
- Electrical devices and lighting continued on Levels 4 and 3.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- CMU work should near completion.
- Ceilings to continue on Levels 4 and 3.
- Curtainwalls and glazing to continue.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry and electrical devices being installed.
- Drilling for the geothermal wells is scheduled to continue

The HILL - The Hub for Innovative Learning & Leadership

Curtain wall framing work progressing



Week Ending February 23, 2024

The HILL - The Hub for Innovative Learning & Leadership

Soffit framing and plywood at exterior progressing



Week Ending February 23, 2024




The HILL - The Hub for Innovative Learning & Leadership

Drywall progressing in common area



Week Ending February 23, 2024



The HILL - The Hub for Innovative Learning & Leadership

Framing for trophy cases progressing



Week Ending February 23, 2024


The HILL - The Hub for Innovative Learning & Leadership



Railings and mesh panels arriving on site



Week Ending February 23, 2024



The HILL - The Hub for Innovative Learning & Leadership

In-wall brackets for casework being installed



Week Ending February 23, 2024



The HILL - The Hub for Innovative Learning & Leadership

Curtain wall framing progressing at Culinary Arts



Week Ending February 23, 2024

The HILL - The Hub for Innovative Learning & Leadership



Epoxy flooring mockup installed



Week Ending February 23, 2024