Issaquah High School Stadium Lighting Replacement

Update

May 23, 2023



Purpose

• To provide follow-up details related to funding questions from the Board concerning the Issaquah High School Stadium Lighting Replacement discussion from the May 11, 2023 Board meeting.



Project Funding

- Issaquah High Stadium Improvements Project*
 - Estimated Remaining Budget: \$160,000

- Issaquah High Stadium Turf Replacement Project*
 - Estimated Remaining Budget: \$240,000

*Allowable under the scope of the original project and resolution



Project Funding

- Stadium Lighting Replacement Project
 - Estimated Project Cost: \$800,000*
 - Remaining Budget from IHS Stadium & Turf Projects: \$400,000
 - Amount from Board Reserve: \$400,000



Next Steps

Issue purchase orders to initiate the project with the vendor(s)

 Oversee the project through the City permitting process to give the project the best chance for meeting the timeline of completion prior to September 1, 2023.



Estimated Timeline

				APRIL			MAY			,	П	JUNE			Γ	JULY				AUGUST			Т	SEPTEMBER			
	START	FINISH	NO. OF	м	М	М	м	м	М	М	М	м	М	М	м м	M	М	М	М	м	М	М	М	м	M I	м	м м
	DATE	DATE	DAYS	3	10	17	24	1	8	15	22	29	5	12	19 26	3	10	17	24	31	7	14	21 2	28	4 1	11 1	18 25
IHS STADIUM LIGHTING REPLACEMENT																Γ								П			
1 PLANNING / DESIGN	03/06/23	05/15/23	71									\Box				Γ								П			
2 PRICING	05/15/23	05/29/23	15									\Box				Γ								П			
3 PERMITTING (dependent upon the City)	05/22/23	07/31/23	71								?	?	?	?	? ?	?	?	?	?					\Box			
4 CONSTRUCTION	08/01/23	08/21/23	21									\Box				Г								\Box			
5 FINAL INSPECTION(S)	08/21/23	08/28/23	8																								
6 FIRST AVAILABLE USE DATE	08/28/23	08/28/23	1																								
7 FIRST HOME SPORTING EVENT	09/05/23	09/05/23	1													L											
8 FIRST HOME FOOTBALL GAME	09/22/23	09/22/23	1													L											

Permitting timeline dependent upon the City



Questions?

