

NORTHERN YORK COUNTY SCHOOL DISTRICT School Board Meeting Building Project Update

20 December 2022



0

0

03

04

DISCUSSION

01 MONTHLY PROGRESS REPORT
02 DESIGN UPDATE
03 OTHER CONSIDERATIONS
04 NEXT STEPS

I LIMAINTAIN CONTENT GRADE CONFIGURATION

Option 1. MAINTAIN Option 10: Marrie Construction, Repl.

OPTION 2-REALIGN GRADE CONT Option 2A Maintain TO Scher (3) K-4 Elementary Scherols

OPTION 2-REALIGN GRADE CONFIGURATION Option 28: Mulintain 8 Schools (4) K-4 Elementary Schools / (2) 5-8 Middle Sc

MONTHLY UPDATES ON THE PROJECTS

PAST MONTH PROGRESS REVIEW

A Ante Appendix and Appendix Ap

-

Enter of South South Basels Managements



01 PROGRESS REPORT

- Data Collection
 - Received original building drawings and environmental/AHERA report; more found!
 - Site survey: Request for Proposal received for a boundary and topographic survey of the campus including subsurface utility investigation and wetland investigation services. Separate costs provided for each side of road bisecting the campus.
- 3-D Building Models
 - Modeled Northern Elementary School
 - Currently modeling Northern Middle School

02 DESIGN UPDATE

STEERING COMMITTEE MEETING

02 STEERING COMMITTEE MEETINGS

- Steering Committee Meeting #1 December 15, 2022
 - Board members, Administration, Staff and Parents (15 + /-members)
 - Break-out Session #1: Building Considerations
 - Break-out Session #2: Site Considerations
- Steering Committee Meeting #2 January 19, 2023
 - Design Workshop: Break-out Groups
- Steering Committee Meeting #3 February 9, 2023
 - Option review and comment







STEERING COMMITTEE MEETING #1

6:00 - 6:05pm

6:05 – 6:15pm

6:15 - 6:45pm

6:45 – 7:20pm

7:20 – 7:25pm

7:25 – 7:30pm

Welcome and Introductions

District-wide Planning Process and Outcomes

Building Design Feedback

Site Design Feedback

Design Process and Schedule


Comments/Closing Thoughts



PERFORMING ARTS

- Repurpose the function of the Auditorium
 - Use as a large group instruction for flexibility
 - Maintain stage for small performances, lectures, etc.
- Music Department
 - Provide dedicated rooms for Orchestra and Choral
 - Size rooms appropriately for band, choral and orchestra
 - Verify if an additional music classroom is needed for program (CONFIRMED)

SPACE D	DESCRIP	PTION	MODEL P	ROGRAM					NOTE
				SPACES	5	TUDENTS	NET SQU	ARE FEET	
			teaching	total	each	total	each	total	
3		PERFORMING ARTS	_						
3.10		Music							
	3.10.1	Band	1	1	25	25	1,600	1,600	54 max
	3.10.2	Vocal	1	1	25	25	1,200	1,200	practice by grade level, 59 max
	3.10.3	Orchestra	1	1	25	25	1,200	1,200	31 max
	3.10.4	Music Classroom	1	1	25	25	850	850	
	3.10.5	Music Practice/ Recording Booth		4	-	-	80	320	TBD - verify count and size
	3.10.6	Instrument Storage	-	2	-	-	340	680	
	3.10.7	Music Storage Rooms	-	1	-	-	250	250	
	3.10.8	Band Office	-	1	-	-	80	80	
	3.10.9	Orchestra Office	-	1	-	-	80	80	
	3.10.10	General Music Office	-	1	-	-	80	80	
		Subtotal	4	14		100		2,340	
.20		Theater/ Drama							
	3.20.1	Large Group Instruction (LGI)	-	1	-	-	3,350	3,350	LGI/Performance space with stage
	3.20.2	Stage	-	1	-	-	1,200	1,200	
	3.20.3	Storage	-	-	-	-	-	-	
		Subtotal	-	2		-		4,550	



FITNESS / WELLNESS

Physical Education

- (2) full courts/(1) competition cross-court
- Add additional gym to replace SLC: Verify size and number of seats needed
- Provide new locker rooms so all locker rooms are on the same floor level as the gym

4		FITNESS AND WELLNESS							
4.10		Gymnasiums							
	4.10.1	Main Competition Gymnasium	-	1	66	66	10,500	10,500	Full competition 2 TS (seating for 800 - HMS))
	4.10.2	Second Gym	-	1	66	66	6,700	6,700	Community space to replace SLC Gym (1 court)
		Design gym outboard with separa	te entrance - pos	sible bid as	an alterna	te			
	4.10.2	Aux Gym - Fitness/Wellness	-	1	33	33	2,640	2,640	Fitness with equipment/Weight room
	4.10.5	Lobby	-	1	-	-	200	200	
	4.10.6	Concessions	-	1	-	-	200	200	yes
	4.10.7	Public Toilets	-	2	-	-	335	670	
		Subtotal	-	7		165		20,910	
4.20	_	Health Classroom							
	4.20.1	Health Classroom	1	1	25	25	850	850	
		Subtotal	1	1		25		850	
4.30		Locker Facilities							
	4.30.1	Boys Locker Room	-	1	-	-	1,200	1,200	with office; lockers for 50 students & individual showe
	4.30.2	Girls Locker Room	-	1	-	-	1,200	1,200	with office; lockers for 50 students & individual shower
	4.30.3	PE Equipment Storage	-	2	-	-	460	920	verify with athletics
		Subtotal	-	4				3,320	

Northern Middle School BUILDING CONSIDERATIONS

O2 BREAK-OUT SESSION #1: BUILDING FEEDBACK

EDUCATIONAL PROGRAM

- All spaces required need to be located in the Middle School, not having to go to the High School
- Need an auditorium, not overusing high school space
- Be flexible, but not trendy not all spaces should be flexible
- Large group instruction that can be divided/flexible
- Need additional large gym space, with multiple courts
- Move the dish room
- Open collaboration spaces (as seen in other buildings)
- Life Skills kitchen/apartment/lab
- Keeping the grades separated as they are currently

O2 BREAK-OUT SESSION #1: BUILDING FEEDBACK

EDUCATIONAL PROGRAM (continued)

- Emphasize arts program and other tech classes so there are more opportunity for students in the future
- The school district has the largest FFA program consider agriculture and the trades
- Provide vocational programs at the middle school grades to feed into the high school programs
- Tech room needs to be centralized
- INFRASTRUCTURE AND SYSTEMS
 - Bathrooms to be upgraded
 - Custodial closets, more and larger
 - Need more power outlets and other electrical improvements

Northern Middle School SITE CONSIDERATIONS

NORTHERN YORK COUNTY SCHOOL DISTRICT

O2 BREAK-OUT SESSION #2: SITE FEEDBACK

Site Considerations

- Traffic flow is an issue, difficult in the morning with the amount of people/cars on site need a pickup/drop off space for night time events, separate from main entrance rework circulation to tie three building together
- Look at back parking lot for space for building expansion
- Possibly look at access across the road other than just the tunnel
- Handicap accessibility to building not good, do not like the steps down
- Main parking lot is underutilized
- Playgrounds not required unless they are needed for school programs
- Outdoor educational spaces are needed
- Would like more information on the actual property boundaries (boundary survey pending)



03 OTHER CONSIDERATIONS

ESTIMATE OF PROBABLE CONSTRUCTION COSTS

GYMNASIUM COST COMPARISON

O3 GYMNASIUM COST COMPARISON

CONCEPTUAL COST ESTIMATE

- No true design has been developed. Final budget to be prepared once a scope has been determined as part of the project
- Estimates based on concept to be taken as an order of magnitude at this very preliminary stage of the process
- Costs based on recent bids received regionally with lump sum amounts per line item
- Assumes a 8% inflation factor to the mid-point of construction based on current market conditions
- Soft costs and contingencies are included in the conceptual project costs

O3 GYMNASIUM COST COMPARISON

PROPOSED OPTIONS:

- 1. DEMOLISH EXISTING SLC BUILDING AND BUILD A NEW GYM
 - Costs previously presented to replace in-kind
 - Based on the existing SLC gym, storage and locker room square footage
- 2. DEMOLISH EXISTING SLC BUILDING AND BUILD A NEW FULL-SIZED GYM
 - Building replacement with a full size gym and right-sized locker rooms
- 3. NEW FULL-SIZED GYM ADDITION TO MIDDLE SCHOOL
 - Same size gym and locker rooms as Option 2
 - Addition to Middle School as part of main building project (potential Alternate)
 - Demolish SLC building (carry same costs for each option) SCHRADERGROUP

Dills	thern York County School District burg, PA 2/2022 Board Meeting Presentation (Revised 12.20.22)			AREA				42,500 s.f. 0 s.f.
11/2	<u></u>							0 s.r. 16,274 s.f.
D	EMO SLC & NEW [SAME SIZI		N/	ASIUM				
	DGET COST ANALYSIS						Phase: C	
CON	ISTRUCTION							
BUIL	DING CONSTRUCTION	area		cost/s.f.	total			
	New Gym and Support Spaces							
1	Replacement Gym (based on existing gym and storage s.f.)	7,800						
2	Locker Rooms - Boys (based on s.f.)	1,400						
3 4	Locker Rooms - Girls (based on s.f.)	1,400 200			_			
4 5	Lobby Subtotal	10,300			_			
5 6	Grossing Factor	1.58	3.1.		_			
7		16,274	s.f.	\$350.00	\$	5,695,900		
						, ,		
8	Design Contingency			8.0%	\$	455,672		
9	Subtotal				\$	6,151,572		
10	Escalation			8.0%	\$	492,126		
11	Total Addition Cost Estimate	\$ 16,274	s.f.				\$	6,643,698
	Renovation Cost Estimate							
12	Asbestos Abatement & Partial demolition of ext'g bld'g	42,500	s.f.	\$10.00	\$	425,000		
13	Renovation Costs of First Floor classrooms	0		\$180.00	\$	-		
14	Renovation costs for Ground Floor spaces (allowance)	15,530	s.f.	\$0.00	\$	-		
15		Subtotal		\$10.00	\$	425,000		
16	Dev	sign Contingency		10.0%	\$	42,500		
17		Subtotal		10.070	\$	467,500		
18		Escalation		10.0%	\$	46,750		
19	Total Renovation Cost Estimate			\$12.10 s.	f.		\$	514,250
20	Total Building Cost Estimate						\$	7,157,948
SITE	CONSTRUCTION	area		cost/s.f.	total			
21	Site Allowance	1	LS	\$3,000,000	\$	3,000,000		
22	Off-Site Allowance (roadway, intersection)	1	LS	\$0	\$	-		
23		Subtotal		10.00/	\$	3,000,000		
24	Des	sign Contingency Subtotal		10.0%	\$ \$	300,000		
25 26		Escalation		10.0%	\$	3,300,000 330,000		
		LSCOLOTION		10.0%	ψ	330,000		
27	Total Site Cost Estimate						<u>\$</u>	3,630,000

OPTION 1 — DEMOLISH EXISTING SLC BUILDING AND BUILDING NEW GYM (SAME SIZED SPACES AS EXISTING)

Building Construction Costs: \$7,157,948

Site Construction Costs: \$3,630,000

Total Construction Cost: \$ 10,787,948

50	Subtotal all costs above			\$	14,013,353		
PRO	JECT CONTINGENCY						
. /						Ψ	2,000,000
19 19	Total Other Costs			Ψ	130,000	\$	2,066,008
+7 48	Move Costs			\$	150,000		
40 47	Insurance			\$	50,000		
45 46	Commissioning			\$	100,000		
44 45	Legal	5.00%		\$	40,000		
43 44	Construction Management	3.00%	of cost	\$	323,638		
42 43	Financing Costs	1.00%	of cost	\$	970,000		
41 42	TE Technology Equipment for building			\$	150,000		
40 41	FFE			\$	150,000		
39 40	Other Approvals	1.50%	UI COSI	\$	15,000		
30 39	Building Permit @	1.50%	of cost	\$	107,369		
37 38	County Conservation District Demolition Permit @	1.50%	of cost	\$ \$	10,000		
MISO 37	CELLANEOUS COSTS			đ	10.000		
						Ψ	1,137,377
35 36	Asbestos Design Services Total Design Services			\$	-	\$	1,159,397
	Land Development Approvals			\$	50,000		
33 34	Inspection / Testing Services			\$	250,000		
32	Land Survey Services (based on K&W proposal + utility invest	igation)		\$	16,060		
31	Geotechnical Investigation	· · · · ·		\$	40,000		
30	Civil Engineering Land Development Fees			\$	200,000		
29	Expenses			\$	10,000		
28	A/E Consultant Design Fee @	5.50%		\$	593,337		

Total Project Cost: +/- \$15,000,000 Council Rock School District Holland Middle School


. Period

Council Rock School District Holland Middle School


- Gym seating for 812
- 10,270 square feet


SCHRADERGROUP


NZCILL/ATIA











Holland Middle School Court Configurations

Sports and L	earning Center Gymnasium Replacement
Northern York	County School District
Dillsburg, PA	
12/20/2022	

NEW FULL-SIZE GYMNASIUM AT SLC

BUDGET COST ANALYSIS

	ISTRUCTION								
BUIL	DING CONSTRUCTION	area		cost/s.f.		total			
								_	
	New Gym and Support Spaces	10.070							
1	Full-sized Replacement Gym	10,270							
2	Locker Rooms - Boys	3,380							
3	Locker Rooms - Girls	3,380							
4	Lobby, Corridors and Toilet Rooms	26,725		¢050.00		*	15.014.050		
7	Subtotal	43,755	s.t.	\$350.00		\$	15,314,250		
8	Design Contingency			8.0%		\$	1,225,140		
9	Subtotal					\$	16,539,390		
10	Escalation			8.0%		\$	1,323,151		
11	Total Addition Cost Estimate	\$ 43,755	s.f.					\$	17,862,541
12	Renovation Cost Estimate Asbestos Abatement & Partial demolition of ext'g bld'g	42,500	e f	\$10.00		\$	425,000		
13	Renovation Costs of First Floor classrooms		s.f.	\$180.00		\$	-		
14	Renovation costs for Ground Floor spaces (allowance)	15,530		\$0.00		\$	-		
							(0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.		
15		Subtotal		\$10.00		\$	425,000		
16	Des	sign Contingency		10.0%		\$	42,500	_	
17		Subtotal				\$	467,500		
18		Escalation		10.0%		\$	46,750		
19	Total Renovation Cost Estimate			\$12.10	s.f.			\$	514,250
20	Total Building Cost Estimate							\$	18,376,791
OUTE									
		area		cost/s.f.		total			
21	Site Allowance (larger gym - more parking and SWM required)	1		\$3,200,000		\$	3,200,000		
22	Off-Site Allowance (roadway, intersection)	1	LS	\$0		\$	-		
23		Subtotal				\$	3,200,000		
24	Des	sign Contingency		10.0%		\$	320,000		
25		Subtotal				\$	3,520,000		
26		Escalation		10.0%		\$	352,000		
27	Total Site Cost Estimate							<u>\$</u>	3,872,000
		TOTAL						\$	22,248,791

demolition and new construction

OPTION 2 — DEMOLISH EXISTING SLC BUILDING AND REPLACE WITH NEW FULL-SIZED GYM FACILITY

Building Construction Costs: \$ 18,376,791

Site Construction Costs: \$3,872,000

Total Construction Cost: \$ 22,284,791

8	A/E Consultant Design Fee @	5.50%		\$ 1,223,684		
)	Expenses			\$ 10,000		
)	Civil Engineering Land Development Fees			\$ 200,000		
	Geotechnical Investigation			\$ 40,000		
2	Land Survey Services (based on K&W proposal + utility investigation	ı)		\$ 16,060		
;	Inspection / Testing Services			\$ 250,000		
4	Land Development Approvals			\$ 50,000		
5	Asbestos Design Services			\$ -		
6	Total Design Services				\$	1,789,744
7	County Conservation District			\$ 10,000		
, 8	Demolition Permit @	1.50%	of cost	\$ -	_	
9	Building Permit @	1.50%	of cost	\$ 275,652		
0	Other Approvals			\$ 15,000		
11	FFE			\$ 150,000		
12	Technology Equipment for building			\$ 150,000		
13	Financing Costs	1.00%	of cost	\$ 970,000		
4	Construction Management	3.00%	of cost	\$ 667,464		
5	Legal			\$ 40,000		
6	Commissioning			\$ 100,000		
17	Insurance			\$ 50,000		
8	Move Costs			\$ 150,000		
9	Total Other Costs			 	\$	2,578,116
_						
P.O.	IECT CONTINGENCY					
0	Subtotal all costs above			\$ 26,616,650		
1	Project Contingency		7.50%		\$	1,996,249

Total Project Cost: +/- \$28,500,000

Dill	rthern York County School District sburg, PA 20/2022	AREA				42,500 s			
						New (36,995
N	EW FULL-SIZE GYM AT MIDE	DLE SCF	łC	DOL					
BU	DGET COST ANALYSIS								
		Í.	Ì	<u> </u>			<u> </u>		i
со	NSTRUCTION								
BUI		area		cost/s.f.		total			
	New Gym and Support Spaces								
1	Full-sized Replacement Gym	10,270	s.f.						
2	Locker Rooms - Boys (part of main project)		s.f.						
3	Locker Rooms - Girls (part of main project		s.f.						
4	Lobby and Corridors	26,725	s.f.						
5									
7		36,995	s.f.	\$350.00		\$	12,948,250		
8	Design Contingency			8.0%		\$	1,035,860		
9	Subtotal					\$	13,984,110		
10	Escalation			8.0%		\$	1,118,729		
11	Total Addition Cost Estimate	\$ 36,995	s.f.					\$	15,102,839
	Renovation Cost Estimate								
12	Asbestos Abatement & Partial demolition of ext'g bld'g	42,500	s.f.	\$10.00		\$	425,000		
13	Renovation Costs of First Floor classrooms	0	s.f.	\$180.00	Ĩ	\$	-		
14	Renovation costs for Ground Floor spaces (allowance)	15,530	s.f.	\$0.00		\$	-		
					Ĩ				
15		Subtotal		\$10.00		\$	425,000		
16	De	sign Contingency		10.0%		\$	42,500		
17		Subtotal				\$	467,500		
18		Escalation		10.0%		\$	46,750		
19	Total Renovation Cost Estimate			\$12.10	s.f.			\$	514,250
20	Total Building Cost Estimate							\$	15,617,089
	-				-				• •

area

cost/s.f

\$250,000

\$0

10.0%

10.0%

1 LS

1 LS

Subtotal

Subtotal

Escalation

TOTAL

Design Contingency

total

\$

\$

\$

\$

\$

\$

250,000

250,000

275,000

27,500

\$

25,000

-

demolish SLC and new construction

302,500

15.919.589

OPTION 3 – ADD NEW FULL-SIZED GYM AT THE MIDDLE SCHOOL AND DEMOLISH **EXISTING SLC BUILDING**

Building Construction Costs: \$15,617,089

Site Construction Costs: \$ 302,500

Total Construction Cost: \$15,919,589

NEW FULL-SIZED GYM AT MS

SCHRADERGROUP

Total Site Cost Estimate

SITE CONSTRUCTION

21

22

23

24

25

26

27

28

Site Allowance (included in main bldg project + grade SLC site)

Off-Site Allowance (roadway, intersection)

Middle School Addition

NEW FULL-SIZED GYM AT MS

		1 00%	of anot			
		1.00%	af and			
		1.000/	(
	Technology Equipment for building			\$	150,000	
	FFE			\$	150,000	
0						
		1.50%	of cost			
9	Building Permit @	1.50%	of cost	\$	234.256	
	<u> </u>				224 254	
8	Demolition Permit @	1.50%	of cost	\$	024.057	
	<u> </u>				024.057	
	<u> </u>				224 254	
9	Building Permit @	1 50%	of cost	\$	234 256	
9	Building Permit @	1.50%	of cost	\$	234,256	
9	Building Permit @	1.50%	of cost	\$	234,256	
		1.50%	of cost			
		1.0070	01 0031			
\cap				¢	15,000	
0	Other Approvals			\$	15,000	
0	Other Approvals			\$	15,000	
1						
1	FFE			\$	150,000	
2	Tashaalaan Esuiseest far building			¢		
2	Technology Equipment for building			\$	150,000	
		1 00%	of anot			
3	Financing Costs	1.00%	of cost	\$	970,000	
4	Construction Management	3.00%	of cost	\$	477,588	
		0.0070	01 0031			
5	Legal			\$	40,000	
					,	
6	Commissioning			\$	100,000	
7	Insurance			\$	50,000	
					,	
8	Move Costs			\$	150,000	
-				Ψ	100,000	
9	Total Other Costs					\$ 2,346,844

Total Project Cost: +/- \$ 21,000,000

GYMNASIUM	DESCRIPTIO	N	BUILDING CO	NSTRUCTION	SITE COSTS	SUB-TOTAL	SOFT COSTS	TOTAL
COST COMPARISON	Gymnasium	Options	New Gym and Support Spaces	SLC Demolition & Remaining Bldg. Renov.	Site Construction	Total Construction Costs	Soft Costs	Total Project Costs
All Options include he Demolition of the ALC Building	OPTION 1	Demo SLC & New [Same Size] Gym	\$6,643,698	\$514,250	\$3,630,000	\$10,787,948	\$4,276,406	\$15,064,354
	OPTION 2	New Full-Size Gym at SLC	\$17,862,541	\$514,250	\$3,872,000	\$22,248,791	\$6,364,108	\$28,612,899
	OPTION 3	New Full-Size Gym at Middle School	\$15,102,839	\$514,250	\$302,500	\$15,919,589	\$4,997,837	\$20,917,425

04 NEXT STEPS

TRANSPARENCY THOUGHOUT THE PROCESS

UPCOMING MONTH REVIEW

04 NEXT STEPS

SITE AND BUILDING DESIGNS – JANUARY 2023

- Campus master planning
- Northern Elementary School Design
- Northern Middle School: Steering Committee Design Charettes

2023-24 DESIGN SCHEDULE

- Building Design and Approvals 2023
- Bid for Construction Winter 2023-24
- Construction Start Summer 2024
- Building Completion TBD depending on Scope and Construction Phasing SCHRADERGROUP

NORTHERN YORK COUNTY SCHOOL DISTRICT THANK YOU

