



NORTHERN YORK COUNTY SCHOOL DISTRICT

School Board Meeting Building Project Update

18 July 2023

SCHRADERGROUP





O1 MONTHLY PROGRESS REPORT

- Reconciling Schematic Design Cost Estimates for the Elementary and Middle School
 - Review of Value Engineering Items
 - Design modifications

01 LAND DEVELOPMENT SUBMISSIONS

CARROLL TOWNSHIP

Planning Commission (PC) — Targeting Preliminary/Final submission July
 25 for August 24 PC Meeting

YORK COUNTY

- York County Planning Commission submission concurrent with PC
- York County Conservation District (YCCC) Erosion and Sediment control/NPDES General Permit submission on or before July 28; targeting mid-Jan 2024 for final approval







ELEMENTARY SCHOOL COST REDUCTION CONSIDERATIONS

- Building Modifications
 - Main entrance
 - Kitchen addition
 - Windows at classroom addition
 - Eliminate the gym storage addition
 - Add building storage room as part of new classroom addition

ELIMINATE GYM STORAGE ADDITION



BUILDING STORAGE
























MIDDLE SCHOOL COST REDUCTION CONSIDERATIONS

- Eliminate the Learning Stair
 - Loss of program space
- Reduce square footage of the Fitness Room
 - Existing: 980 s.f.; Original Design 2,880 s.f.
- Windows
 - Remove eyebrows
 - Enlarge windows (alternate)

\$1.3-1.7M Reduction

\$ 350,000 Reduction







03 NEXT STEPS

- Continue to refine cost estimates and documents
 - Review program wants and needs
 - Review soft costs
 - Add / Deduct Alternates
- Update the Project Schedule
 - Land Development Submissions
 - Act 34 Hearings
- SLC Planning



