

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024



Riverview Charter School 81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,892,860
Transfers/Adjustments:	(\$527,651)	Paid to Date:	\$1,039,978
Revised Budget:	\$1,892,860	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Construction

Phase %: 60%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (RVCS)
Design Services (RVCS)
Safety/Security
Technology /Infrastructure

Project Details: Project scope includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction in progress. Demolition, structured cabling installation, and new ceiling installation is complete. Electrical switch installation is complete. PA system installation is complete. Commissioning is in progress. Training and cut-over is scheduled for early February.

Playground Renovation

Project ID: 51925320-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Project scope includes playground renovations.

Monthly Progress: Project is complete.