

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 29, 2024




## Whale Branch Early College High School

### Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925394-3

Current Phase: Construction Phase %: 70% Delivery Method: CMAR

Design Firm: Quackenbush Contractor: TBD



Construction Start: Q3 2023

Construction End: Q1 2024

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Athletics

**Project Details:** Scope of work includes athletic batting cage areas.

**Monthly Progress:** Construction is in progress. Material has been delivered. Installation is nearing completion.