

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site Improvement Projects

Regular Board Meeting
March 26, 2024

Business Services



Projects Completed as of March 26, 2024

Baldwin Elementary Restriping Basketball Courts

NEW!

BEFORE



AFTER



Projects Completed as of March 26, 2024

Sierra Vista MS Restriping Basketball Courts

NEW!

BEFORE



AFTER



PROJECT COMPLETE LIST 2023-2024



Site	Item Description	Funding Source	Completed Date
Baldwin Elementary	Basketball Court Restriping	Facilities	03/2024
California Elementary	Basketball Court Restriping	Facilities	03/2024
Grazide Elementary	Basketball Court Restriping	Facilities	03/2024
Kwis Elementary	Basketball Court Restriping	Facilities	03/2024
Nelson Elementary	Basketball Court Restriping	Facilities	03/2024
Palm Elementary	Basketball Court Restriping	Facilities	03/2024
Winglane Elementary	Basketball Court Restriping	Facilities	03/2024
Sierra Vista MS	Basketball Court Restriping	Facilities	03/2024
California ES	Reroof Various Buildings	Deferred Maintenance	03/2024
Cedarlane Academy	Reroof Various Buildings	Deferred Maintenance	03/2024
District Office Bldg C	Reroof Various Buildings	Deferred Maintenance	03/2024
Lassalette	Reroof Various Buildings	Deferred Maintenance	03/2024
SSC (Sierra Vista)	Reroof Various Buildings	Deferred Maintenance	03/2024
Sparks ES	Reroof Various Buildings	Deferred Maintenance	03/2024
Stimson LC	Reroof Various Buildings	Deferred Maintenance	03/2024
Valley Alt AS – CDS	Reroof Various Buildings	Deferred Maintenance	03/2024
Workman ES 26/27	Reroof Various Buildings	Deferred Maintenance	03/2024
Workman HS	Reroof Various Buildings	Deferred Maintenance	03/2024
Willow Adult Ed	Fire Alarm Installation	Adult Ed	03/2024

Projects In Progress

2023-2024



Projects in Progress as of March 26, 2024

Facilities

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Funding Source	Target Completion Date
Los Altos High School	Reroof Various Buildings	NA	NA	Complete	In Progress	Deferred Maintenance	05/2024
Wedgeworth	K-5 Permanent School	Complete	Approved	Complete	In Progress	COPS	06/2025
Los Altos High School	Gym & Locker Room HVAC (65 tons of temporary HVAC units have been installed)	Complete	Approved	Complete	Pending	Approx. 3 months after DSA approval	Complete
Cedarlane Academy	Portable Installation	Complete	Pending	Pending	Pending	Facilities	TBD
Palm Elementary	Front of School Fencing	NA	NA	Complete	Pending	Facilities	TBD
Workman Elementary	Carpet Repair/Replacement in Front Office	NA	NA	Pending	Pending	Facilities	TBD

Projects in Progress as of March 26, 2024

Special Education

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Funding Source	Target Completion Date
Lassalette Elementary	Special Ed Playground	Pending	Pending	Pending	Pending	Special Ed	TBD

Adult Ed

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Funding Source	Target Completion Date
Willow Adult	Two-Story Medical Building	Complete	NA	Complete	Pending	Adult Ed	04/2024
Dibble Adult	HVAC Replacement - MPR	Complete	NA	Complete	Pending	Adult Ed	05/2024

Projects in Progress as of March 26, 2024

Child Development

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Funding Source	Target Completion Date
Winglane ES Headstart	Portable Installation	Complete	Approved	Complete	Pending	Child Development	TBD
Nelson Elementary School Head Start	Playground & Shade Structure	Complete	Approved	Pending	Pending	Child Development	TBD
Workman Elementary School Head Start	Playground & Accessibility Path of Travel	Complete	Pending	Pending	Pending	Child Development	TBD
Fairgrove Academy Headstart	Playground & Shade Structure	Complete	Approved	Pending	Pending	Child Development	TBD
Amar Center	Entry Security Project	Complete	Pending	Pending	Pending	Child Development	TBD
Sierra Vista - SSC	SSC Office Reception Counter	Complete	NA	Pending	Pending	Child Development	TBD

Projects in Progress as of March 26, 2024

Nutrition Services

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Funding Source	Target Completion Date
District Office	Warehouse Freezer	Complete	NA	Pending	TBD	Food Services	TBD
Wilson High School	Kitchen Modernization	Complete	Pending	Pending	TBD	Food Services	TBD
Mesa Robles Middle School	Kitchen Renovation	Complete	Pending	Pending	TBD	Food Services	TBD
Baldwin Elementary School	Kitchen Renovation - Three Compartment Sink Installation	Complete	NA	Pending	TBD	Food Services	TBD




Projects with Division of State Architect (DSA) Waiting on Approval

Facilities

Site	Item Description	Architect Plans	DSA Approval	Procurement	Est. Construct Start	Target Completion Date
Los Altos High School	Stadium Press Box & Bleachers	Complete	Approved	Pending	TBD	TBD
La Puente High School	Custom Shade Structure	Complete	Pending	Pending	TBD	TBD
Wilson High School	Stadium Press Box & Bleachers	Complete	Pending	Pending	TBD	TBD
Workman HS	Phase II Stadium and Baseball Field (Phase I Track & Field and Softball Field Complete) OPTION B	Complete	Pending	Pending	Pending	TBD (14-18 months after Board approval of the Bid)

Projects in Design

Site	Item Description	Architect Plans	DSA Approval	Procurement	Est. Construct Start	Target Completion Date
Districtwide	HVAC System Replacements	Pending	TBD	TBD	TBD	TBD

The background features a large, faint watermark of the Unifield School District logo. The logo is circular and contains the text "UNIFIELD SCHOOL DISTRICT" around the perimeter, "1970" at the bottom, and a central illustration of a building with three arches. A horizontal bar with a green-to-yellow gradient is positioned at the top of the page.

Next Report – May 26, 2024