

## Legend for Areas of Construction –

A - 9<sup>th</sup> Grade   B – Commons   C – Admin   D – Science   E – Cafeteria/Dining   F – Fine Arts   G – Fine Arts/Aud  
H – Kitchen   J – Arena/Boys Athletics   K- Girls Athletics   L – Aux Gym/Storm Shelter   M – Boys Athletics  
N – Weight Room   P – 12<sup>th</sup> Grade   Q – Classrooms   R – Chemistry Labs   S- Science Labs  
T – Open above Commons   U – Fine Arts   V – Upper Auditorium Classrooms   W – Above Arena

## WORK IN PROGRESS

For the period covering 11/11/23 through 11/17/23, the following significant site activities were observed:

- Auditorium, Main Gym and Areas M & J overhead electrical
- Completed Area J fire sprinklers
- Exterior sidewalks Area M and Bus Loop sidewalk placed
- Started kitchen equipment installation
- Parking lot and ring road light pole installation started
- Final painting various areas

## LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Acoustic sound panels delivery and installation to begin
- Area U & V millwork delivery
- Complete Area F ceiling tile
- Start tennis court construction to begin
- Begin wood flooring in auxiliary gym

## SITE AERIAL

Available via Dropbox Link

<https://bartlettcocke.box.com/s/946fip3xxpg3t5r92kyzikbfnfujm0u0>



Competition Gym Fixed Seating



Hall Lockers Installation



Resinous Flooring



Band Hall Acoustic Ceiling



Kitchen Equipment Installation



More Kitchen Equipment





Looking North



Looking East