



The HILL - The Hub for Innovative Learning & Leadership

➤ Completed Work:

- CMU work on all floors continued.
- Ceilings continued on Levels 4 and 3.
- Metal stud and drywall work continuing on all levels.
- Window glazing continued on all Levels.
- Electrical devices and lighting continued on Levels 4 and 3.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- CMU work should near completion.
- Ceilings to continue on Levels 4 and 3.
- Curtainwalls and glazing to continue.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry and electrical devices being installed.
- Drilling for the geothermal wells is scheduled to continue
- There will be a partial shutdown of Indiana for roofing work.

The HILL - The Hub for Innovative Learning & Leadership

Curtain wall and glazing at Multipurpose



Week Ending April 5, 2024

The HILL - The Hub for Innovative Learning & Leadership

Micropiles and exterior concrete foundation walls



Week Ending April 5, 2024



The HILL - The Hub for Innovative Learning & Leadership

Insulated metal panels at Welding Lab



Week Ending April 5, 2024

The HILL - The Hub for Innovative Learning & Leadership



Insulated metal panels at Welding Lab



Week Ending April 5, 2024



The HILL - The Hub for Innovative Learning & Leadership

CMU base for lockers at restroom areas



Week Ending April 5, 2024

The HILL - The Hub for Innovative Learning & Leadership

Trenching for geothermal piping



Week Ending April 5, 2024

The HILL - The Hub for Innovative Learning & Leadership



Grouting at ceramic tile areas



Week Ending April 5, 2024

The HILL - The Hub for Innovative Learning & Leadership



Casework and tile at Mother's room

