



The HILL - The Hub for Innovative Learning & Leadership

➤ Completed Work:

- CMU work on all floors continued.
- Ceilings continued on Levels 3.
- Metal stud and drywall work continuing on all levels.
- Window glazing continued on all Levels.
- Electrical devices and lighting continued on Levels 4 and 3.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- CMU work should near completion.
- Ceilings to continue on Levels 3 and 2.
- Curtainwalls and glazing to continue, nearing completion.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry and electrical devices being installed.
- There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing work.

The HILL - The Hub for Innovative Learning & Leadership

Curtain wall and glazing at Culinary Arts



Week Ending April 12, 2024

The HILL - The Hub for Innovative Learning & Leadership



Exterior concrete slab work



Week Ending April 12, 2024



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

New insulated metal panels at Autotech Lab



Week Ending April 12, 2024



The HILL - The Hub for Innovative Learning & Leadership

Casework set and counter tops being installed



Week Ending April 12, 2024

The HILL - The Hub for Innovative Learning & Leadership

Gypsum board and metal stud work at Culinary Arts



Week Ending April 12, 2024

The HILL - The Hub for Innovative Learning & Leadership

CMU infill at elevator doors complete



Week Ending April 12, 2024

The HILL - The Hub for Innovative Learning & Leadership

Hydraulic equipment for the new elevators



The HILL - The Hub for Innovative Learning & Leadership

Gypsum board and metal stud continuing at Multipurpose



Week Ending April 12, 2024