

Ocean View School District


Construction Update

February 5, 2019

Presented by:

Carol Hansen, Ed.D. Superintendent

Michael Conroy, Ed.D., Deputy Superintendent



Construction Update:

- Fencing Projects at Various Schools District wide



Tentative Fencing Project Timeline

2

Fencing

- Advertisement 12/31/18
- Bids due 2/21/19
- Board approval 3/05/19
- Start construction 3/11/19 - Notice to Proceed
- Construction Phases – 49 days / school
 - Mobilize & temporary fencing
 - Layout & auger post
 - Set & pour fence posts
 - Install fencing fabric / panels
 - Install gates & hardware



Tentative Fencing Project Phasing

a. Westmont
(during modernization)


March 2019 Begin Project


1. Village
2. Harbour
3. Hope
4. Circle
5. Golden
6. Lake


August 2019 End Project



Update- Westmont









Update - Circle


7




Update - Hope



Update - Golden





Questions ?

