




New Construction

PROGRESS UPDATE

April 2024

Fairport Harbor New Pre K-12 School





PROJECT SUMMARY

North 1/3 of Area 3 (Phase 1)


- Accessory Storage Areas
- Mechanical Equipment Room
- Locker Rooms
- Exercise Rooms

April 2024 Progress


- Masonry to Bearing—Complete
- Electrical In wall Rough-In—Complete
- Plumbing In Wall Rough-In—Complete
- Precast Plank for Second Floor—In Progress

Upcoming Progress

- Stair Tower #4
- Second Floor Precast Topping
- Masonry to Bearing Third Floor
- Overhead Piping
- Overhead Electrical



PROJECT SUMMARY



PROJECT SUMMARY

North 1/3 of Area 2 (Phase 2A)


- Educational Classrooms

April 2024 Progress

- Slab On-Grade—Complete
- Structural Steel—Complete
- Masonry to Bearing—Complete
- Plumbing in Wall Rough-In—Complete
- Electrical in Wall Rough-In—Complete
- Precast Plank for Second Floor—In Progress

Upcoming Progress

- Second Floor Precast Topping
- Masonry to Bearing Third Floor
- Overhead Piping
- Overhead Electrical



PROJECT SUMMARY

