



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- CMU work on all floors continued.
- Ceilings continued on Levels 3.
- Metal stud and drywall work continuing on all levels.
- Window glazing continued on all Levels.
- Electrical devices and lighting continued on Levels 4 and 3.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- CMU work should near completion.
- Ceilings to continue on Levels 3 and 2.
- Curtainwalls and glazing to continue, nearing completion.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry and electrical devices being installed.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing work.**

The HILL - The Hub for Innovative Learning & Leadership

Exterior concrete slab work



Week Ending April 19, 2024

The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

CMU and framing for new overhead door



Week Ending April 19, 2024



The HILL - The Hub for Innovative Learning & Leadership

New insulated metal panels at Diesel Lab



Week Ending April 19, 2024

The HILL - The Hub for Innovative Learning & Leadership

Decorative fixtures installed above social stair



Week Ending April 19, 2024

The HILL - The Hub for Innovative Learning & Leadership

HVAC units in Mechanical lab for training / observation





The HILL - The Hub for Innovative Learning & Leadership

Light fixtures installed at Level 3



Week Ending April 19, 2024

The HILL - The Hub for Innovative Learning & Leadership



Asphalt being removed in front lot



Week Ending April 19, 2024

The HILL - The Hub for Innovative Learning & Leadership



Trenching for geothermal lateral lines in rear lot



Week Ending April 19, 2024