

PCSD School Addition Projects

| PCSD School Addition Projects | | | | | | | | | | Additional Comments | | Anticipated Construction Start |
|--|------------------------------|--------|---|--|--|--|--------------------|------------------------|--|-------------------------------------|--|--------------------------------|
| | Conditional Use Permit (CUP) | REZONE | Special Exception to Zone Requirements / Variance | Utah State Board of Education (USBE) Project # | Engineering Permitting - Summit County | Engineering Permitting - Park City Municipal Corp.(PCMC) | Design Development | Construction Documents | | | | |
| Jeremy Ranch Elementary School | Approved 8/23 | N/A | N/A | Issued 9/1 | Approved 9/19 | N/A | Completed | 7/11/2022 | Substantial Completion - 3/19 - Final Completion 4/30 | Construction Completed - Punch List | | |
| McPolin Elementary School | Approved 10/26 | N/A | N/A | Issued 11/22 | N/A | Completed | Completed | 7/1/2022 | Substantial Completion - 3/19 - Final Completion 4/30 | Construction Completed - Punch List | | |
| Park City High School Bid Package 1 | N/A | N/A | N/A | N/A | N/A | Completed | Completed | 6/21/2022 | USBE Project Number Issued - 11/22 | Under Construction | | 11/28/2022 |
| Park City High School Bid Package 2 | Approved 10/26 | N/A | Approved 10/18 | Issued 11/22 | N/A | Completed | Completed | 8/2/2022 | Height Variance Approved -10/18 - CUP Approved -10/26 | Under Construction | | 11/28/2022 |
| Ecker Hill Middle School Bid Package 1 | N/A to Bid Package #1 | N/A | N/A | Issued 9/28 | Approved 10/20 | N/A | Completed | 7/26/2022 | County Permits Issued - 10/20 | Under Construction | | 10/20/2022 |
| Ecker Hill Middle School Bid Package 2 | Approved 1/11 | N/A | Approved 10/5 | Issued 1/31 | Approved | N/A | Completed | 6/16/2022 | CUP / Rezone - Summit County Council Approved -1/11 | Under Construction | | 04/24/23 |
| Trailside Elementary | Submitted 3/4 | N/A | N/A | 50% in progress | TBD | N/A | Completed | March-24 | Submitted CUP Application - 3/4 - Expected SBPC Meeting - 5/14 | Received Bids - 4/4/24 | | 6/24 |
| Parleys Park Elementary | Approved 8/22 | N/A | N/A | Issued 8/9 | Approved 9/7 | N/A | Completed | June-23 | USBE # Issued - 8/9 - County Construction Permit Issued - 9/7 | Under Construction | | 9/5/23 |

Approved / Completed / N/A
 In progress
 TBD