JJ Davis ECC - Parking Lot Addition and Resurfacing

4/30/2024

2023 REFERENDUM

ACCOUNTS FO	OR: 513			ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2024 JULY- APR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
52 JJDECC PA	RKING LOT	ADDITI	ON & RESURFACING										
CONSTRUCTION	ON												
51325352		50002	CONSTRUCTION	\$1,903,230	1	\$1,903,230		\$0			\$1,903,230	0.0%	<u> </u>
			TOTAL CONSTRUCTION			1 //	\$0	\$0	\$0	\$0			
51325352	569001	50002	CONTINGENCY	\$95,162	\$0	\$95,162		\$0			\$95,162	0.0%	5
			TOTAL CONSTRUCTION BUDGET	\$1,998,392	\$0	\$1,998,392	\$0	\$0	\$0	\$0	\$1,998,392	0.0%	o l
PRE-CONST/S													
51325352			SURVEY	\$10,000		\$10,000		\$0			\$10,000		
51325352	539514		GEOTECHNICAL CONSULTANT	\$50,000		\$50,000		\$0			\$50,000		
51325352	539523		PRE-CON CM	\$50,000		\$50,000		\$0			\$50,000		
51325352	539522	50002	TRAFFIC ANALYSIS REPORT	\$20,000		\$20,000		\$0			\$20,000		
			TOTAL PRE-CONST/SITE PREP	\$130,000	\$0	\$130,000	\$0	\$0	\$0	\$0	\$130,000	0.0%	6
DESIGN CONS	SULTANTS												
51325352	539513	50002	A/E FEES	\$133,226		\$133,226		\$0			\$133,226	0.0%	5
51325352	539519	50002	OTHER CONSULTANTS	\$4,528		\$4.528		\$0			\$4.528	0.0%	5
51325352	569003	50002	DESIGN CONTINGENCY	\$6,661		\$6,661		\$0			\$6,661	0.0%	5
51325352	539521	50002	REIMBURSABLES	\$3,169		\$3,169		\$0			\$3,169	0.0%	5
			TOTAL DESIGN CONSULTANTS	\$147,584	\$0	\$147,584	\$0	\$0	\$0	\$0	\$147,584	0.0%	6
OWNER'S EXP	PENSES (VA	RIOUS V	/FNDORS)										+
51325352			ADVERTISING	\$2,000		\$2,000		\$0			\$2.000	0.0%	,
51325352			PRINTING & BINDING	\$1,000		\$1,000		\$0			\$1,000		
51325352			CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000		\$0			\$5,000		
51325352	532400		BUILDER'S RISK INSURANCE	\$8,600		\$8,600		\$0			\$8,600		
51325352	539902	50002	INSPECTION FEES	\$25,000		\$25,000		\$0			\$25,000	0.0%	5
51325352	532100	50002	UTILITIES COSTS/FEES	\$25,000		\$25,000		\$0			\$25,000	0.0%	5
			TOTAL VARIOUS VENDORS	\$66,600	\$0	\$66,600	\$0	\$0	\$0	\$0	\$66,600	0.0%	0
	Т	OTAL .I	JDECC PARKING LOT ADDITION & RESURFACING	\$2.342.576	\$0	\$2.342.576	\$0	\$0	\$0	\$0	\$2.342.576	0.0%	