

Moultrie Middle School, Exploratory Addition

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Harold Lee/Bob Faust

Site Manager:

Roscoe Russell

Architect:

Glick Boehm

General Contractor:

Brantley Construction



PROJECT UPDATE 6/5/2020

Phase II Exploratory Addition is 99% complete. Final finishes are being completed, flooring has been installed, casework is complete. Final Inspection is scheduled for June 15, and the project is on schedule to occupy start of 2020 school year.

PROJECT DATA

Scope: The addition of a 4,500 square foot Exploratory Classroom addition to house two GTT classroom spaces, and one Chorus Room space.

Project Budget: \$13.2 Million , Phase I and II

Schedule:

Design completion: June 2019

Construction start: August 2019

Construction completion: May 2020

Square Footage: 4,500 sf addition

Site Size: 15.3 acres

