

# Moultrie Middle School, Exploratory Addition

## PROJECT TEAM

**Construction Management:**

Cumming

**Project Manager:**

Harold Lee/Bob Faust

**Site Manager:**

Roscoe Russell

**Architect:**

Glick Boehm

**General Contractor:**

Brantley Construction



## PROJECT COMPLETE

Phase II is now complete. Certificate of occupancy was received on August 3, 2020. Staff and teachers are moving in and setting up for the new school year. Contractor is finalizing punch lists and closeout documents.

## PROJECT DATA

**Scope:** The addition of a 4,500 square foot Exploratory Classroom addition to house two GTT classroom spaces, and one Chorus Room space.

**Project Budget:** \$13.2 Million , Phase I and II

**Schedule:**

Design completion: June 2019

Construction start: August 2019

Construction completion: June 2020

**Square Footage:** 4,500 sf addition

**Site Size:** 15.3 acres

