

Farmington Public Schools 2020 Bond Issue

Bid Package #1 – East Middle School Remodeling Project

August 12th, 2021

Progress Overview

All unit ventilators on the first floor have been piped and powered. They currently being programmed and filled with glycol. 50% of unit ventilators on the second floor have been piped, the remainder are currently in progress.



Progress Overview



The new casework and countertops have been installed in selective classrooms.

Progress Overview



New lighting and acoustical ceiling tiles have been installed in the band and choir rooms.

Progress Overview

New acoustical ceiling tiles and lighting have been installed in the media center.



Progress Overview



New aluminum doors have been installed in the courtyard, exterior storage shed, and the exterior cafeteria opening.

Progress Overview



The new baseball field bleachers have been installed.



The new bike racks has been installed.

Progress Overview



The new gymnasium scoreboard has been installed.



The dumpster gate existing bollards have been removed, and new bollards have been installed.

The Look Ahead

- Continue Construction Cleaning of the School
- Continue Piping Unit Ventilators on Second Floor
- Install New Gymnasium Curtain Wall and Wall Pads
- Install New Gas Line
- Drywall Patching and Paint Touch Up