

Farmington Public Schools 2020 Bond Issue

Bid Package #3 – Farmington High School



Progress Overview



Demolition of exterior mechanical courtyard wall is complete. Area being prepped for installation of the new masonry wall.

Progress Overview



New ceiling grid has been installed in selective classrooms and the cafeteria. New ceiling tiles are starting to be cut and installed.

Progress Overview

New unit ventilators are continuing to be piped and wired in classrooms



Progress Overview



Pool re-grout work has been completed, and the pool is being prepped to be re-filled

Progress Overview



Selective new exterior windows are continuing to be installed

Progress Overview



New exterior concrete planter boxes have been set in place

The Look Ahead

- Begin installation of new mechanical courtyard masonry wall
- Begin re-filling and treatment of pool
- Begin new acoustical ceiling tile installation in selective rooms
- Continue piping and wiring new unit ventilators