

## Farmington Public Schools 2020 Bond Issue

### Bid Package #5 – Power Middle School



# Progress Overview



Existing classroom unit ventilators have been removed and new unit ventilators are being set in place and prepped for pipping and electrical wiring.



# Progress Overview



Existing folding partition wall has been removed in classroom. New wall is being framed out.



# Progress Overview



Existing acoustical wall panels in the band room have been removed in preparation for new



# Progress Overview

Before



After



Existing cafeteria stage light fixtures have been removed and new light fixtures have been installed



# Progress Overview

New ceiling grid and light fixtures are currently being installed in selective classrooms





# Progress Overview



Floor covering has been installed in the gym and the existing divider walls have been removed. Area is being prepped for new dividing curtain.



# Progress Overview



Selective exterior asphalt has been removed



# The Look Ahead

- Begin installation of selective new casework
- Continue setting and piping new classroom unit ventilators
- Begin installation of new band room acoustical wall panels
- Begin installation of new ceiling tiles in selective rooms
- Continue installation of selective new light fixtures