

# PROJECT STATUS UPDATE

## Farmington Public Schools

Bid Package # 8

2020 Bond Issue – North Farmington High School



# North Farmington High School

## Project Description:

The North Farmington High School project includes selective architectural, mechanical, electrical and plumbing renovations throughout the interior of the building. As well as, a substantial renovation to the building's kitchen.



# North Farmington High School

## Project Overview:

- New quarry tile flooring has been installed in the Servery area, work in the kitchen area is to follow.




# North Farmington High School

## Project Overview:

- The new condensate canopy and exhaust canopy have been installed in the kitchen area.



# North Farmington High School – Three Week Look Ahead



Farmington Public Schools  
North Farmington High School  
3-Week Look Ahead Schedule

Period Start: 5/29/2023  
Period End: 6/18/2023  
Prepared By: Jose Jimenez

Activity Description	Contractor	Week 10 5/29/2023								Week 11 6/5/2023								Week 12 6/12/2023								Notes
		29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18				
		M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S				
Demo Receiving Room Floor, June 5th Demo Bathroom Walls and Floor Tile 2nd Shift	Blue Star								X	X	X	X	X				X	X	X	X	X					
Install New Plumbing and gas lines in Kitchen area. June 2nd start demoing second floor restrooms	Danboise Mech		X	X	X	X			X	X	X			X			X									
Install new duct work in kitchen area, hood prep, UV, EF, and MAU	Ecker Mechanical		X	X	X	X			X	X	X	X	X				X	X	X	X						
Powering Down Boilers and EF's 2nd Shift 5/15 Powering Down UV	Brenner Electric		X	X	X	X			X	X	X	X	X				X	X	X	X	X					
Start block in Corridors	J&J																				X					
Installing Hood in Kitchen	Stafford Smith																									
Deliver all steel for block work	Zak Welding																				X					
Start in Servery room Quarry Tile and base	D.F. Flooring		X	X													X	X	X	X	X					
Installing Dura-Roc on block walls in Kitchen area	DTS		X	X	X	X			X	X	X	X	X				X	X	X	X	X					
Start Demoling Pool Mechanical room 2nd Shift	Aquatic Source		X	X	X	X														X						
	McCarthy/Smith																									
Remove Cafeteria Windows and Install New	Preferred Glass																									
Paint Block in Servery room, Caulk all Holes in Walls in Receiving Room, and Paint in Pool Mechanical room	Trio Painting								X	X	X	X	X				X	X	X	X	X					
Start Installing Doors & Hardware	Wally K								X	X	X										X					