

## Farmington Public Schools 2020 Bond Issue

Bid Package #4 – Hillside Elementary,  
Longacre Elementary & Wood Creek  
Elementary

## Farmington Public Schools 2020 Bond Issue

### Bid Package #4 – Hillside Elementary School





# Progress Overview – Hillside Elementary



New playground equipment has been installed



# Progress Overview – Hillside Elementary



Existing 2nd floor classrooms and corridor vinyl flooring have been removed in preparation for new flooring.



# Progress Overview – Hillside Elementary



Existing cafeteria operable partition has been removed in preparation for new



# Progress Overview – Hillside Elementary



Existing gym bleachers are being removed and area is being prepped for installation of new bleachers



# Progress Overview – Hillside Elementary

New unit ventilators  
are being set in place  
and prepped for  
installation



# The Look Ahead – Hillside Elementary

- Begin selective exterior concrete demolition
- Continue pipping and wiring new unit ventilators
- Begin installation of selective new ceiling tiles
- Begin installing 2nd floor resilient flooring



## Farmington Public Schools 2020 Bond Issue

### Bid Package #4 – Longacre Elementary School





# Progress Overview – Longacre Elementary



Existing parking lot asphalt removal has been removed and area is being prepped for installation of new asphalt



# Progress Overview – Longacre Elementary



Existing unit ventilators have been removed and new units are being set in place and prepped for installation



Selective new clocks have been installed



# Progress Overview – Longacre Elementary



Demolition of the existing playground equipment has begun in preparation for installation of new equipment



# The Look Ahead – Longacre Elementary

- Continue playground equipment removal and begin installation of new equipment
- Begin parking lot grading and asphalt replacement
- Begin installation of selective new countertops
- Continue pipping and wiring new unit ventilators

## Farmington Public Schools 2020 Bond Issue

### Bid Package #4 – Wood Creek Elementary School





# Progress Overview - Wood Creek Elementary



Excavation work for the new water main has been completed



# Progress Overview - Wood Creek Elementary



Existing cafeteria ceiling tiles have been removed in preparation for new ceiling height design



Existing ceiling grid removed, and new grid installation has begun in the media center



# Progress Overview - Wood Creek Elementary



Selective exterior concrete has been removed and new concrete has been placed

# Progress Overview - Wood Creek Elementary

Basketball court existing asphalt  
has been removed and area is  
being prepped for asphalt  
replacement



# The Look Ahead – Wood Creek Elementary

- Begin parking lot asphalt replacement
- Begin demolition of gym flooring
- Begin installation of new ceiling tiles