

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – Gill Elementary School

August 12th, 2021

Progress Overview

Before



After



The existing door in the music room has been removed. The wall was filled in with masonry and has been painted.

Progress Overview

The existing baseball field fencing and posts have been removed. The new posts have been installed, and the new fence is being prepped for installation.



Progress Overview

The new basketball poles have been installed on the newly paved basketball court.



Progress Overview



The new wheelchair swing has been installed.



The new dumpster enclosure bollards have been installed, and concrete has been placed.

The Look Ahead

- Continue Baseball Field Fencing Installation
- Install New Window in the Main Entrance
- Install Dumpster Enclosure Fencing
- Continue Construction Cleaning in the School

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – Lanigan Elementary School

August 12th, 2021

Progress Overview



The new media center exterior door and the exterior storage shed door have been installed.

Progress Overview

The media center ductwork has been installed. Ceiling tiles and lighting have been installed. Room is undergoing construction cleaning.



Progress Overview

Before



After



The new plumbing in room A108 has been installed. The wall has been filled in with masonry and has been painted.

Progress Overview



New toilets have been installed in selective classrooms.



Ceiling tiles and lighting are currently being installed in the cafeteria.

The Look Ahead

- Continue Installing Lighting and Controls in Cafeteria
- Patch-In Flooring in Room A108
- Continue Construction Cleaning in the School
- Install New Mulch in the Playground Area

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – Forest Elementary School

August 12th, 2021

Progress Overview

The concrete outside of the emergency generator enclosure is being placed.



Progress Overview

The new dumpster enclosure bollards have been installed. The concrete has been placed in the area.



Progress Overview

New acoustical ceiling tiles are being installed in classrooms.



The Look Ahead

- Continue Installing Classroom Acoustical Ceiling Tiles
- Install New Mulch in the Existing Playground Area
- Install New Selective Egress Windows
- Install New Gas Line
- Construction Cleaning in the School

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – North Farmington
& Farmington High School

August 12th, 2021

Progress Overview – Farmington High School



The striping in the parking lot has been completed.

Progress Overview

Base course paving operations are complete and prepping for wearing course.



The Look Ahead

- Place Top Layer of Asphalt at North Farmington High School
- Landscape Restoration at North Farmington & Farmington High School