

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – Forest Elementary School

July 27th, 2021

Progress Overview



Front entrance exterior stairs have been poured

Progress Overview



New playground equipment is installed, and is being prepped for new mulch

Progress Overview

The acoustical treatment spray has been installed in the cafeteria



Progress Overview



The underground plumbing for the new water main has been installed

The Look Ahead

- Remove and Replace Selective Exterior Windows
- Install New Generator Screen Wall
- Install New Acoustical Ceiling Tiles
- Remove and Replace Selective Exterior Doors

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – Gill Elementary School

July 27th, 2021

Progress Overview



Exterior concrete pathways have been poured

Progress Overview



The new steel guardrail in the mezzanine and the new roof ladder have been fabricated and installed

Progress Overview

The new ductwork in the gym is being installed and prepped to be painted



Progress Overview



The new playground equipment has been installed

Progress Overview



The plumbing for the new sink in room A119 has been completed

Progress Overview

The outdoor storage shed has been demolished. New concrete has been poured. The new storage shed is being prepped to be installed near the gym exterior door.



The Look Ahead

- Remove and Replace Mezzanine Doors
- Set and Install New Exterior Storage Shed
- Place New Asphalt for the Basketball Court
- Install new Fencing for the Baseball Field

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – Lanigan Elementary School

July 27th, 2021

Progress Overview



The parking lot has been paved with new asphalt

Progress Overview



Plumbing has been completed for the new sink in room A108

Progress Overview



The new playground equipment has been installed



New rock climbing wall has been installed in the gym

Progress Overview



The ceiling grid has been painted and new acoustical ceiling tiles are being installed in the Cafeteria and Classrooms

Progress Overview



Exterior concrete is being poured



Selective toilets have been removed

Progress Overview

Ductwork is being installed in the media center for the new Air Handling Unit



The Look Ahead

- Striping and Signage in the Parking Lot
- Continue Installation of New Acoustical Ceiling Tiles
- Pour Concrete for Generator Pad and Mechanical Yard
- Install New Casework and Sink in Room A108
- Install New Classroom Toilets
- Repair Bathroom Tiles

Farmington Public Schools 2020 Bond Issue

Bid Package #2 – North Farmington & Farmington High School

July 27th, 2021

North Farmington High School - Progress Overview

The first layer of asphalt has been placed in the designated areas of the parking lot



North Farmington High School - Progress Overview



All exterior concrete has been poured

Farmington High School - Progress Overview



The existing asphalt has been removed and area is being prepped for new asphalt

The Look Ahead

- Place the Top Layer of Asphalt in the Parking Lot at North Farmington High School
- Place the base layer of Asphalt in the Parking Lot at Farmington High School
- Install speed bumps as well as striping and signage to both parking lots