



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- CMU work on all floors continued.
- Ceilings continued on Levels 3.
- Metal stud and drywall work continuing on all levels.
- Window glazing continued on all Levels.
- Electrical devices and lighting continued on Levels 4 and 3.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- CMU work should near completion.
- Ceilings to continue on Levels 3 and 2.
- Curtainwalls and glazing to continue, nearing completion.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry and electrical devices being installed.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing work.**

The HILL - The Hub for Innovative Learning & Leadership

Exterior retaining wall reinforcing and prep



Week Ending May 17, 2024

The HILL - The Hub for Innovative Learning & Leadership

Exterior concrete flat work poured



Week Ending May 17, 2024

The HILL - The Hub for Innovative Learning & Leadership



Front parking prepped and new curbs



Week Ending May 17, 2024

The HILL - The Hub for Innovative Learning & Leadership



Multipurpose metal stud soffit framing



Week Ending May 17, 2024



The HILL - The Hub for Innovative Learning & Leadership

Dust collection system for Automation labs



Week Ending May 17, 2024

The HILL - The Hub for Innovative Learning & Leadership

Quarry tile in Culinary Arts



Week Ending May 17, 2024



The HILL - The Hub for Innovative Learning & Leadership

Metal screen installation at vending areas



Week Ending May 17, 2024

The HILL - The Hub for Innovative Learning & Leadership



Law Enforcement lab sports floor installation



Week Ending May 17, 2024