



Construction Report November 2014

Current Projects:

- The Joint Service Center will have a section of the roof replaced and two sections will be restored. The work will be managed by Facilities staff along with a Roofing Contractor. The Roofing Contractor will bid for the work. The estimated completion date is November 15, 2014.
- Ponderosa High School will have the Auto Shop expanded. The work will be managed by Facilities along with an Architect and General Contractor. The Architect is LKA Partners and the General Contractor is W.O. Danielson. This project is complete as of October 31, 2014.
- ThunderRidge High School will have energy and water saving equipment installed as part of an Energy Performance Contract. The work will be managed by Construction staff and an Energy Services Contractor. The Energy Services Contractor is McKinstry. The estimated completion date is December 31, 2014.
- Wilcox Administration Building will have energy and water saving equipment installed as part of an Energy Performance Contract. The work will be managed by Construction staff and an Energy Services Contractor. The Energy Services Contractor is McKinstry. The estimated completion date is December 31, 2014.