

Activity ID	Activity Name	Original Duration	Start	Finish	2009												2010												2011												2012														
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr																
<b>Task Dependent</b>					571	08-Jun-09	15-Aug-11	15-Aug-11, Task Dependent																																															
A0500	Hire Architect	1	08-Jun-09*	08-Jun-09	<ul style="list-style-type: none"> <li>Hire Architect</li> </ul>																																																		
A1000	DESIGN - All Projects Simultaneous	213	09-Jun-09*	01-Apr-10	<ul style="list-style-type: none"> <li>DESIGN - All Projects Simultaneous</li> </ul>																																																		
A1010	Data Collection	6	09-Jun-09*	16-Jun-09	<ul style="list-style-type: none"> <li>Data Collection</li> </ul>																																																		
A1020	LEED Charrette	1	13-Jul-09*	13-Jul-09	<ul style="list-style-type: none"> <li>LEED Charrette</li> </ul>																																																		
A1030	Design Charrette - Community Involved	3	03-Aug-09*	05-Aug-09	<ul style="list-style-type: none"> <li>Design Charrette - Community Involved</li> </ul>																																																		
A1040	Conceptual Design	21	13-Jul-09*	10-Aug-09	<ul style="list-style-type: none"> <li>Conceptual Design</li> </ul>																																																		
A1045	Conceptual Cost Estimate	6	03-Aug-09*	10-Aug-09	<ul style="list-style-type: none"> <li>Conceptual Cost Estimate</li> </ul>																																																		
A1050	Schematic Design	21	10-Aug-09*	07-Sep-09	<ul style="list-style-type: none"> <li>Schematic Design</li> </ul>																																																		
A1055	SD Cost Estimate	11	24-Aug-09*	07-Sep-09	<ul style="list-style-type: none"> <li>SD Cost Estimate</li> </ul>																																																		
A1060	Facility Committee 30% Pres & Review	11	07-Sep-09*	21-Sep-09	<ul style="list-style-type: none"> <li>Facility Committee 30% Pres &amp; Review</li> </ul>																																																		
A1070	Board & Community Presentation	1	28-Sep-09*	28-Sep-09	<ul style="list-style-type: none"> <li>Board &amp; Community Presentation</li> </ul>																																																		
A1080	Design Development	41	21-Sep-09*	16-Nov-09	<ul style="list-style-type: none"> <li>Design Development</li> </ul>																																																		
A1085	DD Cost Estimate	11	02-Nov-09*	16-Nov-09	<ul style="list-style-type: none"> <li>DD Cost Estimate</li> </ul>																																																		
A1090	Facility Committee 60% Pres & Review	11	16-Nov-09*	30-Nov-09	<ul style="list-style-type: none"> <li>Facility Committee 60% Pres &amp; Review</li> </ul>																																																		
A1100	Board & Community Presentation	1	07-Dec-09*	07-Dec-09	<ul style="list-style-type: none"> <li>Board &amp; Community Presentation</li> </ul>																																																		
A1110	Construction Documents	70	01-Dec-09*	08-Mar-10	<ul style="list-style-type: none"> <li>Construction Documents</li> </ul>																																																		
A1115	30% CD Cost Estimate	11	04-Jan-10*	18-Jan-10	<ul style="list-style-type: none"> <li>30% CD Cost Estimate</li> </ul>																																																		
A1120	Quality Control	6	08-Mar-10*	15-Mar-10	<ul style="list-style-type: none"> <li>Quality Control</li> </ul>																																																		
A1130	Facility Committee 90% Pres & Review	11	08-Mar-10*	22-Mar-10	<ul style="list-style-type: none"> <li>Facility Committee 90% Pres &amp; Review</li> </ul>																																																		
A1140	Integrate all final comments	8	23-Mar-10*	01-Apr-10	<ul style="list-style-type: none"> <li>Integrate all final comments</li> </ul>																																																		
A2000	PLANCON	161	12-Oct-09*	24-May-10	<ul style="list-style-type: none"> <li>PLANCON</li> </ul>																																																		
A2010	Plancon A & B Board Approval	1	12-Oct-09*	12-Oct-09	<ul style="list-style-type: none"> <li>Plancon A &amp; B Board Approval</li> </ul>																																																		
A2020	Act 34 Hearing	1	11-Jan-10*	11-Jan-10	<ul style="list-style-type: none"> <li>Act 34 Hearing</li> </ul>																																																		
A2030	Plancon D & E Board Approval	1	22-Feb-10*	22-Feb-10	<ul style="list-style-type: none"> <li>Plancon D &amp; E Board Approval</li> </ul>																																																		
A2040	Plancon F	1	12-Apr-10*	12-Apr-10	<ul style="list-style-type: none"> <li>Plancon F</li> </ul>																																																		
A2050	Plancon G	1	24-May-10*	24-May-10	<ul style="list-style-type: none"> <li>Plancon G</li> </ul>																																																		
A3000	PERMITTING - Various Townships	165	11-Aug-09*	29-Mar-10	<ul style="list-style-type: none"> <li>PERMITTING - Various Townships</li> </ul>																																																		
A3010	Township/ Staff Pre-Application Meeting	11	11-Aug-09*	25-Aug-09	<ul style="list-style-type: none"> <li>Township/ Staff Pre-Application Meeting</li> </ul>																																																		
A3020	Planning Commission - Concept Pres	16	11-Aug-09*	01-Sep-09	<ul style="list-style-type: none"> <li>Planning Commission - Concept Pres</li> </ul>																																																		
A3030	Supervisors/ Council - Concept Pres	26	11-Aug-09*	15-Sep-09	<ul style="list-style-type: none"> <li>Supervisors/ Council - Concept Pres</li> </ul>																																																		
A3040	PRELIMINARY LAND DEVELOPMENT	81	28-Sep-09*	18-Jan-10	<ul style="list-style-type: none"> <li>PRELIMINARY LAND DEVELOPMENT</li> </ul>																																																		
A3050	Township Review Comments/ Resubmiss...	31	28-Sep-09*	09-Nov-09	<ul style="list-style-type: none"> <li>Township Review Comments/ Resubmission</li> </ul>																																																		
A3060	1st Planning Commission Meeting	41	28-Sep-09*	23-Nov-09	<ul style="list-style-type: none"> <li>1st Planning Commission Meeting</li> </ul>																																																		
A3070	2nd Planning Commission Meeting	61	28-Sep-09*	21-Dec-09	<ul style="list-style-type: none"> <li>2nd Planning Commission Meeting</li> </ul>																																																		
A3080	Supervisors/Council/ Approval	21	21-Dec-09*	18-Jan-10	<ul style="list-style-type: none"> <li>Supervisors/Council/ Approval</li> </ul>																																																		
A3090	FINAL LAND DEVELOPMENT	41	18-Jan-10*	15-Mar-10	<ul style="list-style-type: none"> <li>FINAL LAND DEVELOPMENT</li> </ul>																																																		
A3100	Planning Commission Meeting	21	18-Jan-10*	15-Feb-10	<ul style="list-style-type: none"> <li>Planning Commission Meeting</li> </ul>																																																		
A3110	Supervisors/Council/ Approval	21	15-Feb-10*	15-Mar-10	<ul style="list-style-type: none"> <li>Supervisors/Council/ Approval</li> </ul>																																																		
A3120	E&S NPDES Permits	121	28-Sep-09*	15-Mar-10	<ul style="list-style-type: none"> <li>E&amp;S NPDES Permits</li> </ul>																																																		
A3130	CCCD/DEP Approvals	121	28-Sep-09*	15-Mar-10	<ul style="list-style-type: none"> <li>CCCD/DEP Approvals</li> </ul>																																																		
A3140	BUILDING PERMIT PROCUREMENT	26	22-Feb-10*	29-Mar-10	<ul style="list-style-type: none"> <li>BUILDING PERMIT PROCUREMENT</li> </ul>																																																		
A4000	PROCUREMENT	28	01-Apr-10*	10-May-10	<ul style="list-style-type: none"> <li>PROCUREMENT</li> </ul>																																																		
A4010	Bidding	26	01-Apr-10*	06-May-10	<ul style="list-style-type: none"> <li>Bidding</li> </ul>																																																		
A4020	Award of Bids	1	10-May-10*	10-May-10	<ul style="list-style-type: none"> <li>Award of Bids</li> </ul>																																																		
A5000	CONSTRUCTION	317	28-May-10*	15-Aug-11	<ul style="list-style-type: none"> <li>CONSTRUCTION</li> </ul>																																																		
A5010	Completion of Gray's Woods	156	28-May-10*	31-Dec-10	<ul style="list-style-type: none"> <li>Completion of Gray's Woods</li> </ul>																																																		
A5020	Completion of Panorama Village	317	28-May-10*	15-Aug-11	<ul style="list-style-type: none"> <li>Completion of Panorama Village</li> </ul>																																																		
A5030	Completion of Ferguson	317	28-May-10*	15-Aug-11	<ul style="list-style-type: none"> <li>Completion of Ferguson</li> </ul>																																																		
A5040	Demolition of Existing Ferguson/Site Restor	41	20-Jun-11*	15-Aug-11	<ul style="list-style-type: none"> <li>Demolition of Existing Ferguson/Site Restor</li> </ul>																																																		

■ ( New Bar )    ■ Remaining Work    All Elementary Schools  
■ Actual Work    ■ Critical Remaining Work    Simultaneous  
(c) Primavera Systems, Inc.