



Rise STEM Academy For Girls Early Demolition Work

➤ **Completed Work:**

- The contractor has commenced work.
- Erosion control measures have been installed, and the necessary permit has been issued.
- The interior salvage process is 80% complete.
- Fence removal is complete 50%
- Electrical demolition is 60% complete
- Awaiting confirmation on gas and water abandonment.
- Awaiting the demolition permit to begin building demolition.

➤ **Upcoming Work / Look Ahead:**

- Complete the remaining salvage, fence, and electrical demolition work.
- Begin and complete building demolition.
- Continue on-site grading work.

Rise STEM Academy For Girls Early Demolition



Erosion control measures are completed.



Rise STEM Academy For Girls Early Demolition



The interior salvage is in progress.



Week Ending June 07, 2024

Rise STEM Academy For Girls Early Demolition



Fence removal in progress.

