



The HILL - The Hub for Innovative Learning & Leadership

➤ Completed Work:

- Continued storm drainage and East demo.
- Ceilings continued on Level 3, started on Level 2.
- Metal stud and drywall work continue finishing on Level 3 and hanging on Levels 2 and 1.
- LVT complete on Level 4, and Epoxy prep on Level 3, and final coat on Level 4.
- Electrical devices complete on Levels 4 and 3, and started on Level 2.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Continue storm drainage.
- Ceilings to continue on Level 2.
- Metal stud and drywall work continue finishing on Level 3 and hanging on Levels 2 and 1.
- HVAC trim outs to continue.
- Electrical devices continue on Level 2, pull wire on Level 1.
- There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing and road work, and there will also be a lane closure on Midland.

The HILL - The Hub for Innovative Learning & Leadership

Metal panel at rear of the building





The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

Rear parking lot prepped for concrete and asphalt



Week Ending June 14, 2024



The HILL - The Hub for Innovative Learning & Leadership

Entry concrete base for new pavers



Week Ending June 14, 2024

The HILL - The Hub for Innovative Learning & Leadership



Exterior light poles being installed



Week Ending June 14, 2024



The HILL - The Hub for Innovative Learning & Leadership

Gypsum board hang and finish at Level 1 Administration



Week Ending June 14, 2024

The HILL - The Hub for Innovative Learning & Leadership

Columns at commons area painted accent color



The HILL - The Hub for Innovative Learning & Leadership

Quarry tile and grouting in Culinary Arts



Week Ending June 14, 2024

The HILL - The Hub for Innovative Learning & Leadership



Operable partitions installed



Week Ending June 14, 2024