

Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



➤ Completed Work:

- Installed playground drainage pipes, covered with gravel, and secured with geotextile fabric.
- The cistern has been installed.
- The sewer line has been installed, ensuring proper wastewater management and disposal.

➤ Upcoming Work / Look Ahead:

- Laying out the playground curbing.
- New water line installation to begin after approval from Kentucky American Water.
- Ongoing parking lot demolition.
- Installing underground conduit for playground lighting.

Harrison Elementary – Preschool Classrooms Addition & HVAC



Playground Drainage Excavation in Progress



Week Ending June 14, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC



Playground Drainage installation in Progress





Harrison Elementary – Preschool Classrooms Addition & HVAC

Sewer Line installation in Progress.

