



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Continued storm drainage and East demo.
- Ceilings continued on Level 3, started on Level 2.
- Metal stud and drywall work continue finishing on Level 3 and hanging on Levels 2 and 1.
- LVT complete on Level 4, and Epoxy prep on Level 3, and final coat on Level 4.
- Electrical devices complete on Levels 4 and 3 and started on Level 2.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- Continue storm drainage.
- Ceilings to continue on Level 2.
- Metal stud and drywall work continue finishing on Level 3 and hanging on Levels 2 and 1.
- HVAC trim outs to continue.
- Electrical devices continue on Level 2, pull wire on Level 1.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing and road work, and there will also be a lane closure on Midland.**



The HILL - The Hub for Innovative Learning & Leadership

Metal panel at rear of the building



The HILL - The Hub for Innovative Learning & Leadership

Metal panels at Commons Area



Week Ending June 21, 2024

The HILL - The Hub for Innovative Learning & Leadership

Entry concrete retaining wall



Week Ending June 21, 2024



The HILL - The Hub for Innovative Learning & Leadership

Heavy Equipment lab prepped for epoxy floor



Week Ending June 21, 2024

The HILL - The Hub for Innovative Learning & Leadership



Ceramic tile in Level 3 restroom



The HILL - The Hub for Innovative Learning & Leadership

Quarry tile grouted in Advanced Culinary Arts Lab



Week Ending June 21, 2024



The HILL - The Hub for Innovative Learning & Leadership

Final coat of epoxy installing at Level 4



Week Ending June 21, 2024



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

Final coat of epoxy installing at Level 4



Week Ending June 21, 2024