

# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



## ➤ Completed Work:

- Installed new ug conduit for two light poles in playground.
- Began asphalt pavement demo in parking lot next to Jefferson Street
- More concrete pavement demo at building overhang.
- Hauled off spoils and waste from playground grading and trenching.
- Demoed door frame in basement. Infill we be in next couple weeks. Installed temp enclosure.
- Set storage container, and cut new cooling tower pad down to grade.

# Harrison ES – Preschool Classrooms Addition & HVAC Upgrades



## ➤ Upcoming Work / Look Ahead:

- KU will remove the existing pole from the playground.
- Install bases for the new light poles in the playground.
- The playground contractor will visit the site next week to assess the conditions.
- Installation of new fire and water lines will commence once PR approval is received.

# Harrison Elementary – Preschool Classrooms Addition & HVAC



Grading at Cooling Tower Pad in progress.



# Harrison Elementary – Preschool Classrooms Addition & HVAC



Storage Container is in place.



# Harrison Elementary – Preschool Classrooms Addition & HVAC



Exiting Door and Frame Demolition at Gym.



Week Ending June 21, 2024

# Harrison Elementary – Preschool Classrooms Addition & HVAC



Temporary Enclosure installed.



Week Ending June 21, 2024

# Harrison Elementary – Preschool Classrooms Addition & HVAC



Parking Lot Demolition in Progress.

