

# Facilities, Planning and Construction

## June 24, 2024



# Construction Update:

- Northwest HS – Renovations & Additions
- Pike Replacement Middle School
- Perrin Elementary School #23
- New NISD Administration Building
- Prairie View Replacement Elementary School
- Justin Replacement Elementary School
- Nance ES – Additions and Renovations (no photos)
- NISD Distribution Center – Phase 2 Renovations (no photos)



# Northwest HS – Renovations & Additions






































# Remaining Construction Schedule:

Summer 2024:

- Continue on Arena & Admin Suite, Orchestra Classroom Renovations, 800 & 900 Hallway and Special Education Classroom Renovations.

Start of 2024-2025 School Year:

- Turn over Orchestra Room, New Library, 800 & 900 Hallway and Special Educations Classrooms.  
Continue on West Side Administration Suite, Arena and New Athletics Areas.

January 2025 through May 2025:

- Turn over West Side Administration Suite and New West Side Entry, Arena and New Athletics Areas.  
Take over remaining existing Athletics Areas and remaining East Academics Classrooms & East Admin Suite for renovations.

Summer 2025:

- Turn over Renovated Athletics Areas and East Academics Classrooms, remaining Fine Arts area & New Cosmetology Area.



# Pike Replacement Middle School






























# Perrin Elementary School #23





























# New NISD Administration Building







NISD ADMIN & FORMER  
HATFIELD ELEMENTARY  
JUSTIN, TEXAS  
06.05.24



# Prairie View Replacement ES





# Justin Replacement ES







[www.nisdtxconstruction.org](http://www.nisdtxconstruction.org)

Questions?