


Harrison ES – Preschool Classrooms Addition & HVAC Upgrades





Harrison ES – Preschool Classrooms Addition & HVAC Upgrades

➤ **Completed Work:**

- New gas line installed
- New fire main installed
- Portion of new waterline installed up to Jefferson street, but won't finish until American Water sets new meter and we connect.
- New hydronic lines set

➤ **Upcoming Work / Look Ahead:**

- Continuous grading of the bus loop- relocating the existing fiber line - continuing working on installing heat pumps
- Install heat pumps. Anticipating 6-7 completed by Friday.

Harrison Elementary – Preschool Classrooms Addition & HVAC



Storm drainage structure installation in progress.



Harrison Elementary – Preschool Classrooms Addition & HVAC



New gas line installation in progress.



Week Ending July 12, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC



New fire main installation in progress.



Harrison Elementary – Preschool Classrooms Addition & HVAC



Grading of the parking lot in progress.



Week Ending July 12, 2024