

PROJECT UDPATE

Okemos Public Schools 2019 Bond Program



1,827 Hours Worked Without a Lost-Time Incident

Work Completed to Date: February 21, 2020

- Temporary partitions separating the occupied student areas from the construction area were installed and inspected by the State Building Inspector.
- The side grading work for the new additions was completed.
- Underground storm piping around the new addition area was completed.
- The foundations for the new additions were placed.
- The CMU block work at the north and east walls of the east addition will be completed this week.
- The CMU block work for the wall between the classrooms and corridor in the east addition will begin this week.
- Electrical conduits along with water and drain piping are installed in the CMU walls as they are erected.

Upcoming Work: Week of February 24 – 28, 2020

- Continue with CMU walls at the east addition.

Project Photos:



Excavation and Compaction Testing for Wall Footing



Wall Footing Formwork at Exterior Wall



CMU Block Placement at East and Southeast Walls



CMU Block Placement at North Wall