















































































PROJECT	CONSTRUCTION DOCUMENTS	NYSED	BID	CONSTRUCTION	NOTES
<b>PHASE 1</b>					
LADSBS Parking					Project Completed
AMPS Emergency Road					Project Completed
AMPS Upper Parking					Project Completed
LADSBS Air Conditioning					The electrical equipment has arrived. Contractors are coordinating installation and with PSEG for the new transformer.
LADSBS Air Scrubber					
LADSBS Generator Hook-up					
<b>PHASE 2</b>					
AMPS Ventilation - A/C					Ventilator equipment installed; cabinet work complete; the power switch over is expected to happen next week.
AMPS Playground					Waiting on equipment delivery (August/September).
AMPS Bathroom Door Frames					Project Complete
AMPS Classroom Sink/Cabinets					Project Complete
AMPS Gym Addition					Roofing and slab are complete. Mechanical and electrical work is underway.
LADSBS Art Room					New Unit Ventilators are being delivered Cabinetry is being delivered. Installation is being scheduled. Ceilings have been installed.
NCRMS Ventilation - A/C					
NCRMS Generator Hook-up					
NCRMS Boilers					
NCRMS Family Consumer Science CR					
<b>PHASE 3</b>					
MPHS Ventilation - A/C					Anticipated construction start summer of 2025; The NYSED Architects have approved their portion of the project. We are preparing our response to the NYSED Engineers.
MPHS Emergency Access Road					
MPHS Paving					
NCRMS Art Rooms					
NCRMS Convert FCS to Classroom					
MPHS Boys Showers					
MPHS Art Rooms					
NCRMS Convert FCS to Classroom					
MPHS Robotics Room					
MPHS/NCRMS Solar Back up					

--> This update does not include the other project list (B-list). If funding allows, these other projects may be added in future updates.