



July 02, 2024

Phase 1

Laddie A. Decker Sound Beach School

- Condensing units have been installed on the exterior racks. Fencing has been installed around the condensing units. Interior A/C units are all installed. Piping is complete to the A/C units. The electrical gear has arrived. Contractors are coordinating installation. Once installed the PSEG transformer installation will be scheduled. Since the gear and transformer location is on the playground outside of the cafeteria it is best we wait until school ends to accomplish that work. Now that school has ended the contractors are gearing up for this work.

Phase 2

AMPS

- Classroom sink cabinets installation is complete.
- Classroom bathroom door frame repair is complete.
- Air conditioning/unit ventilator replacement
 - Ventilation - All unit ventilators are installed.
 - Switchgear has arrived and is installed. The transformer has been ordered from PSEG and the new pole has been installed at the street. The transformer installation is scheduled for next week.
 - Cabinets for unit ventilation are complete

NCR

Installation of piping for new unit ventilators is 95% complete. The Family and Consumer Science room work is underway, abatement has been completed and the new ceiling has been installed. Cabinets are on site.

LADSBS

The SBS Art room work is underway, abatement has been completed and the new ceiling has been installed. Cabinets are on site.

AMPS Gymnasium

- Gym project – Masonry walls are complete. The concrete wall panels of the gymnasium and the steel roof structure are installed. Roofing is nearly complete. Mechanical and Electrical work is being done with the gym.
- Relocate the Kindergarten playground:
 - Installation is tentatively scheduled for August/September.

The bond projects in phase 3 and 3a:

Phase 3 – the following projects are under review at NYSED

- HS Access road
- HS Unit Ventilator replacement with air conditioning
- HS Boys shower renovation
- HS Art room renovation
- NCR Art room renovation
- NCR FCS room converted to flexible classroom

Phase 3a

- Solar battery back-up for Server rooms at NCR and MPHS
- Robotics room improvements