

Harrison ES – Preschool Classrooms Addition & HVAC Upgrades





Harrison ES – Preschool Classrooms Addition & HVAC Upgrades

➤ **Completed Work:**

- Backfilling and putting lot back on grade after utility work.
- Hooking up HPs that have been exchanged.
- Finished main storm lines (all that remains is the trench drains).
- Controls, wire, and thermostat for HPs installed.
- Prepared walkway/egress path from school to dumpster location at Jefferson Street.
- Placement of temp stone at Bruce Street Entrance.

➤ **Upcoming Work / Look Ahead:**

- Playground fencing and curbs.
- Site cleanup and prep for student return.
- Set egress path fencing back up.
- Fiber line adjustment will be addressed.
- Once KAW locate the meter, the new water line connection will start



Harrison Elementary – Preschool Classrooms Addition & HVAC

walkway/egress path in progress.



Harrison Elementary – Preschool Classrooms Addition & HVAC



Backfilling and putting lot back on grade in progress.



Week Ending July 19, 2024

Harrison Elementary – Preschool Classrooms Addition & HVAC

Finishing main storm installation lines in progress.

