

GREATER LOWELL TECHNICAL HIGH SCHOOL

BUILDING EXPANSION COMMITTEE MEETING

Minutes of December 15, 2022 Meeting

CALL TO ORDER

Meeting called to order at 5:35 p.m.

ROLL CALL

Members Present: Jill Davis, Superintendent-Director
Michael Barton, Assistant Superintendent/Principal
Michael Knight, School Business Administrator
Fred Bahou, School Committee Chairperson
Lee Gitschier, School Committee Vice-Chair
Kempton Giggey, School Committeeman

Members Absent: Erik Gitschier, Director of Plant Services
George Tatseos, School Committeeman

School Business Administrator Michael Knight informed the committee that the purpose of the meeting was to review the preliminary design of the modular classrooms addition. Mr. Knight reviewed the plans with the members, detailing the layout of the two-floor modular which would include a total of sixteen (16) classrooms (eight (8) per floor), four (4) bathrooms (two (2) per floor), as well as an office and storage area on both floors. Members discussed several layout possibilities with regard to the bathrooms, office and storage areas, as well as the possibility of soundproof partitions for some classrooms vs. fixed. Mr. Knight noted, at this point with some modifications, the existing pool elevator will be able to be used for easy transition for ADA access into the addition. When asked if we received a determination on the electrical, Mr. Knight reported that it was still pending and he would follow up. When asked if there were any cost projections available, Mr. Knight replied he anticipates having cost projections available at the next meeting.

With no further questions or discussion, Chairman Bahou asked for a motion to adjourn.

MOTION: by Mr. Gitschier, seconded by Mr. Bahou to adjourn at 6:05 p.m.

ROLL CALL VOTE: 6 Yes, 2 Absent (Mr. Erik Gitschier, Mr. Tatseos)