



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

➤ **Completed Work:**

- Continued storm drainage and East demo.
- Ceilings continued Level 2.
- Metal stud and drywall work continue finishing on Level 3 and hanging on Levels 2 and 1.
- LVT complete on Level 4, and Epoxy prep on Level 3, and final coat on Level 4.
- Electrical devices continue on Levels 3, 2, and 1.
- Plumbing above ceiling continued on all floors.

➤ **Upcoming Work / Look Ahead:**

- Continue storm drainage and East demo.
- Ceilings to continue on Level 2.
- Metal stud and drywall work continue finishing on Level 3, 2 and 1.
- HVAC trim outs to continue.
- Electrical devices continue on Level 2, pull wire on Level 1.
- **There will be a partial shutdown, and at times a complete shutdown of Indiana for roofing and road work, and there will also be a lane closure on Midland.**



The HILL - The Hub for Innovative Learning & Leadership

Formed metal panel complete



Week Ending July 26, 2024



The HILL - The Hub for Innovative Learning & Leadership

Site concrete at rear parking lot



Week Ending July 26, 2024

The HILL - The Hub for Innovative Learning & Leadership

East canopy steel



Week Ending July 26, 2024



The HILL - The Hub for Innovative Learning & Leadership

Site concrete at main entry and steps



Week Ending July 26, 2024



The **HILL** - The **H**ub for **I**nnovative **L**earning & **L**eadership

New sidewalk along Midland



Week Ending July 26, 2024

The HILL - The Hub for Innovative Learning & Leadership

Accent paint at Level 2



Week Ending July 26, 2024



The HILL - The Hub for Innovative Learning & Leadership

TV mounts in Culinary Arts



Week Ending July 26, 2024



The HILL - The Hub for Innovative Learning & Leadership

2nd coat of epoxy and sanding at Level 2



Week Ending July 26, 2024