

## Minutes of Maple Valley BUILDING Committee

Meeting: Committee

Location: Tower City, ND

When: April 14, 2023

Present: Dan Wendel-phone, Joey Bata, Bryce Kasowski, George Richman. Cathy Janish-Bus.Mgr, Mike Nygaard-Superintendent Guard: Bakken, Sefeld, Bettenhauser, Tang, Leer, Bening. O.Anderson: Jonas, Doug, Michelson, ICON: Brady-phone.

1. Called to Order: 9:30am.
2. Building Project Ground Work :
  - Introductions: Building Committee, Guard, Icon, Olaf Anderson.
  - Timeline: Guard arriving June 1-2, Ground Breaking Ceremony June 2<sup>nd</sup> -6pm, Ground work begins June 3 - Guard leaves June 7. Possible 1 day flex if needed. Plan to have 25 workers on site, Will be housed in existing gym- with access to Locker rooms. Meals arranged through Rhonda Nelson at the school.
  - George R to work on getting gravel brought in an stock piling.
  - Once borings are done (should take about 3 weeks- but press for sooner) have meeting with Anderson & Guard- Will determine how much fill to be stripped out & define what to excavate – any debris underground . Gym dimensions 92 x 156.
  - Guard will take out trees if time allows- Mark the trees that need to come down on school lot as well as east lot.- (Big Cottonwood on school lot – aware of fiber cables underground).
  - Guard to add driveway with culvert at SW corner - with driveway access to highway. Driveway 30' wide with 40' flare at entrance.
  - MV do electrics & water, Olaf/Guard to call in 72 hrs prior to digs.
  - Olaf to send current prints to Guard- ASAP.
  - School to remove decorative rock on East side of school new addition- Remove sidewalk locally.
  
  - Walk through: June 2 with all parties.
  - OPEN HOUSE- GROUND BREAKING JUNE 2<sup>nd</sup> 6:00pm Friday  
"Please Join Maple Valley School Board- ND National Guard- Icon Architectural Group- Olaf Anderson Construction Co."
4. Adjourn: 11:00am approx..

---

Committee Member

---

Business Manager