

ID	Task Name	Duration	Start	Finish	Predecessors	2, 2023							Half 1, 2024					Half 2, 2024					Half 1, 2025					Half 2, 2025					Half 1, 2026				
						A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1	California ES	472 days	Thu 9/7/23	Fri 6/27/25																																	
2	Schematic Design	5 wks	Thu 9/7/23	Wed 10/11/23																																	
3	SD due to District	1 day	Thu 10/12/23	Thu 10/12/23	2																																
4	District Review Time	1 wk	Fri 10/13/23	Thu 10/19/23	3																																
5	Desgin Development Phase	3 wks	Fri 10/20/23	Thu 11/9/23	4																																
6	DD due to District	1 day	Fri 11/10/23	Fri 11/10/23	5																																
7	District Review Time	2 wks	Mon 11/13/23	Fri 11/24/23	6																																
8	Construction Document Phase	10 wks	Mon 11/27/23	Fri 2/2/24	7																																
9	CD Due to District	1 day	Mon 2/5/24	Mon 2/5/24	8																																
10	District Review Time	2 wks	Tue 2/6/24	Mon 2/19/24	9																																
11	Submit 100% CD To DSA and Approval	18.2 wks	Tue 2/20/24	Tue 6/25/24	10																																
12	Pre-Qualification	6 wks	Mon 7/15/24	Fri 8/23/24																																	
13	Bid-Award	8 wks	Mon 8/26/24	Fri 10/18/24	12																																
14	Construction (4 Phases)	36 wks	Mon 10/21/24	Fri 6/27/25	13																																
15	Baldwin ES	427 days	Thu 9/7/23	Fri 4/25/25																																	
16	Schematic Design	5 wks	Thu 9/7/23	Wed 10/11/23																																	
17	SD due to District	1 day	Thu 10/12/23	Thu 10/12/23	16																																
18	District Review Time	1 wk	Fri 10/13/23	Thu 10/19/23	17																																
19	Desgin Development Phase	3 wks	Fri 10/20/23	Thu 11/9/23	18																																
20	DD due to District	1 day	Fri 11/10/23	Fri 11/10/23	19																																
21	District Review Time	2 wks	Mon 11/13/23	Fri 11/24/23	20																																
22	Construction Document Phase	10 wks	Mon 11/27/23	Fri 2/2/24	21																																
23	CD Due to District	1 day	Mon 2/5/24	Mon 2/5/24	22																																
24	District Review Time	2 wks	Tue 2/6/24	Mon 2/19/24	23																																
25	Submit 100% CD To DSA and Approval	18.2 wks	Tue 2/20/24	Tue 6/25/24	24																																
26	Pre-Qualification	6 wks	Mon 7/15/24	Fri 8/23/24																																	
27	Bid-Award	8 wks	Mon 8/26/24	Fri 10/18/24	26																																
28	Construction (3 Phases)	27 wks	Mon 10/21/24	Fri 4/25/25	27																																
29	Los Molinos ES	395.5 days	Tue 10/17/23	Tue 4/22/25																																	
30	Schematic Design	5 wks	Tue 10/17/23	Mon 11/20/23																																	
31	SD due to District	1 day	Tue 11/21/23	Tue 11/21/23	30																																
32	District Review Time	1 wk	Wed 11/22/23	Tue 11/28/23	31																																
33	Desgin Development Phase	4 wks	Wed 11/29/23	Tue 12/26/23	32																																
34	DD due to District	1 day	Wed 12/27/23	Wed 12/27/23	33																																
35	District Review Time	1.8 wks	Thu 12/28/23	Tue 1/9/24	34																																
36	Construction Document Phase	7 wks	Wed 1/10/24	Tue 2/27/24	35																																
37	CD Due to District	1 day	Wed 2/28/24	Wed 2/28/24	36																																
38	District Review Time	2 wks	Thu 2/29/24	Wed 3/13/24	37																																

Project: Measure Phase B Date: Fri 7/19/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

