
Location:	Brighton Area Schools BAS Board Room	Project Number:	18-785
Project:	BAS 2019 Bond	Date:	2-17-20, 4:30 pm

1. Review meeting minutes dated 2/3/20 Committee meeting.
2. Contract status.
 - a. Professional and Construction Manager Service contracts. Board action?
 - b. Soils investigation
 - i. 2/14/20 receive proposals
 - ii. 2/19/20 recommendation to board
 - iii. 2/24/20 Board action
3. Establish design process standards. Clarification.
4. Project scope / budget
 - a. BECC, Concessions/Toilet Building, review final concept drawing
 - b. STEAM, High School, meeting and program status
5. General open discussion.

Action Items:

1. Development of STEAM program.
2. Schematic Design Phase 1, to be issued February 21, 2020 for review and pricing.

Distribution: BAS Project Team

1021 West Baraga Avenue,
Marquette, Michigan 49855
Phone (906) 228-4480 Fax (906) 228-7524

8571 W. Grand River Ave., Suite 600
Brighton, Michigan 48816
Phone: (810) 229-2701 Fax: (810) 229-6767

Location:	Brighton Area Schools	Project Number:	18-785
Project:	BAS Board Room	Date:	2-3-20, 4:30 pm
	BAS 2019 Bond		

Present: Refer to attached.

Discussion: Purpose of meeting to discuss 2019 Bond scope.

1. Meeting minute review:
 - a. Minutes dated 1/20/20. There were no comments or corrections noted. Meeting minutes to be issued.
 - b. Minutes from field visit dated 2/3/20. Corrections; delete Item 4 and Action items; then issue.
2. Contract status.
 - a. Professional and Construction Manager Service contracts.
 - i. Greg Gray reports we are ready with A/E and CM contracts to go to next Board Meeting.
 - b. Surveying Consultant
 - i. Board action at next Board Meeting. Recommendation to be given to the Board from the Committee.
 - c. Soils investigation
 - i. 2/4/209 issue RFP
 - ii. 2/14/20 receive proposals
 - iii. 2/19/20 recommendation to board
 - iv. 2/24/20 Board action
 1. There were no comments or changes requested. There was discussion on Board procedures.
3. Project scope / budget
 - a. Indoor Facility, Site visit comments
 - i. Ken Stahl summarized tour. General discussion on field size. John Thompson prefers regulation (60yd x 120yd) field, allowing for later improvements. John further indicated either size field works for BAS athletics, though community needs may benefit with full size field. Andy Birchfield supports full field approach and sees potential revenue generation from other districts and community programs. Ken Stahl questioned how

much is spent on re-scheduling canceled events. John indicated 242 and Legacy costs were \$30K +/- a year in the past. IDI referenced budget impacts that may be significant. Soil testing and survey work needs to be completed, along with Phase 1 & 2 bid to have all data needed for a decision.

b. STEAM, High School, meeting and program status

- i. Committee meeting scheduled for tomorrow. 4pm meeting time at Board room.

c. Transportation Center, drawing update

- i. Revised plan shown, Scott Jacobs has added some woodshop equipment. Still on target for overall square feet. Bill Trombley suggested flipping wood shop and assembly space to increase usable space. Bill suggests stacking vans inside with same door configuration and different drive in path. Based on further discussion with both Scott and Ed, their preference is to keep the wood shop layout as shown. Vehicle storage shall be examined by Scott

d. BECC, Concessions/Toilet Building / Sloan Field lighting, grass improvements

- i. Site placement

1. IDI reviewed plan progression – Plans A-D. Evolution of the plan used at rear of BHS. Toilets planned for 320-person occupant load. Plan D is preferred. Budget was generally discussed. IDI did not have the extra roof covering the concession and ticket windows may not have been in original budget. Brick vs. CMU discussed. State considers it to be a year-round building and it must meet the Energy Code, which will require cavity wall construction. Committee recommended; placing toilets as close to where the existing toilets are; add alternate for concrete plaza to north of existing building; and reconfigure building to be shorter. Storage and mechanical may be too big. Pitched roof, gable facing traffic with BAS logo. Incorporation of the existing facility is not practical given age and condition of existing structure. Committee recommended the re-use some brick perhaps in separate monument. Recommendation to incorporate banner similar to high school stadium. With smaller size, cavity wall construction may be within budget. Preferences were for pitched, metal roofing. Black ornamental fence or simulated wrought iron fencing preferred. It was noted there has been a long-standing problem with erosion at the seating area, paving the top area is needed. IDI to examine and look for alternatives for grading away from stands.

4. Procedure for approval of media posts, posters and advertisements of all conceptual, preliminary or final drafts pertaining to the bond.

- i. Recent posts have been made without committee review or approval. We need to have all items approved by the committee before posting, printing, etc. Recommendation made to develop professional poster boards be produced to show the conceptual work.
- 5. General open discussion.
 - i. Scanning of existing drawings status discussed. IDI to assist Mike with an RFP for scanning services.

Action Items:

1. Development of STEAM program.
2. Decision on BECC Concessions/Toilet Building program and placement.


Distribution: BAS Project Team

DRAFT

Brighton Area Schools, 2019 Bond**BAS Project Team Meeting**

2/3/2020

Name	Position	Phone	Email	
Brighton Area Schools				
125 South Church Street, Brighton, MI 48116			810-299-4000	
Dr. Greg Gray	Superintendent	517-376-0133	grayg@brightonk12.com	X
Mike Engelter	Asst. Superintendent	248-444-0719	engelterm@brightonk12.com	
Sharon Irvine	Asst. Superintendent	734-678-8517	irvines@brightonk12.com	X
Scott Jacobs	Dir. Of Operations	810-499-3355	jacobss@brightonk12.com	X
Chris Turner	Dir. Of Technology	517-575-8610	turnerc@brightonk12.com	X
John Thompson	Dir. Of Athletics	810-223-1613	thompsj@brightonk12.com	X
Andy Burchfield	Board Member		burchfielda@brightonk12.com	X
Bill Trombley	Board Member	810-360-9916	trombleyw@brightonk12.com	X
Ken Stahl	Board Member	810-599-0561	stahlk@brightonk12.com	X
Integrated Designs Inc.				
8571 W. Grand River Ave., Suite 600, Brighton, MI 48116			810-229-2701	
Scott Hoeft	Architect	810-599-4814	scott@intdesigns.com	X
Andy Adams	Architectural Design	906-361-4637	andy@intdesigns.com	
Chad Parkhurst	Mechanical Design	618-799-8078	chad@intdesigns.com	
1021 W. Baraga Avenue, Marquette, MI 49855			906-228-4480	
Andrew Mansfield	Civil Engineer	810-610-0081	andrewm@intdesigns.com	
Brian Kudej	Civil Engineer	906-360-1798	brian@intdesigns.com	
Nathan Clish	Structural Design	906-204-4068	nate@intdesigns.com	
Phil Neimi	Structural Engineer	906-250-4013	phil@intdesigns.com	
Steve Boettcher	Mechanical Engineer	906-236-3627	steve@intdesigns.com	
Adam Manty	Electrical Design	906-236-3625	adam@intdesigns.com	
Tom Heiskanen	Electrical Design	906-362-3632	tom@intdesigns.com	
Shannon Finnila	Project Coordinator	906-250-4866	shannon@intdesigns.com	
Linhout Associates				
10465 Citation Drive, Brighton, MI 48116			810-227-5668	
Peit Lindhout	Architect	810-599-6082	pw@lindhout.com	X
Jason McIntyre	Architect	810-227-5668	djm@lindhout.com	
T² Designs Inc.				
10511 Citation Dr Suite 200, Brighton, MI 48116			248-486-9249	
Tracy Taylor	Interiors / Furniture	248-444-8180	tracy@t2designsinc.com	
Barton Malow Company				
26500 American Drive, Southfield, MI 48034			248-436-5000	
Paul Twigg	Technology Consultant	248-672-9634	paul.twigg@bartonmalow.com	
Brian Jessie	Technology Consultant		brian.jessie@bartonmalow.com	
Clark Construction Co.				
2660 Superior Court, Auburn Hills, MI 48326			248-286-1000	
3535 Moores River Drive, Lansing MI 48911			517-372-0940	
Gary Steller	Construction Mgr.	517-881-9198	gsteller@clarkcc.com	X
Stephanie Flagg	Project Manager		sflagg@clarkcc.com	
Paul Bemis		248-808-5080	pbemis@clarkcc.com	
Contracting Resources				
8273 Grand River Avenue, Suite 150, Brighton, MI 48116			810-229-4320	
Jim Barnas	Construction Mgr.	248-514-9197	jbarnas@contractingresources.net	
Michael Barnas	Project Superintendent			



1,880 s.f. as shown
 2,400 s.f. Application program

Alternate paved plaza.

new concrete paving

Proposed Concession / Toilet

