

---

Location:	Brighton Area Schools BAS Video Conference	Project Number:	18-785
Project:	BAS 2019 Bond	Date:	6-22-20, 4:30 pm

---

### Special meeting

---

1. Scranton mechanical estimate of cost, specifically alternates and scope increases. *(based on further conversations, pricing will not be available until mid-week).*
  - a. Exhaust fans
  - b. Chillers
  - c. Glycol System
  - d. Insulation of elbows
  - e. Controls
  - f. Alternates
    - i. Moving gymnasium to roof
    - ii. Changing media center units (4) to single rooftop unit.
2. Phase 4, STEAM Renovations, program, schematics
  - a. Chris Turner to meet with a collective group first with staff. This will set the overall goals and objectives of the District so there is continuity. We will look to the District to for those guidelines.
  - b. The design team will meet with each individual school representative(s) as necessary to obtain the “program” for the space.
    - i. *Potential dates 6/25 and 6/26.*
  - c. The design team will develop schematic documents outlining the scope and character of the STEAM centers for all other buildings.
  - d. Clark Construction shall review and provide estimate of probable cost. Time necessary to be determined.
  - e. All materials will be presented to the committee for review and approval.
  - f. The committee shall determine IF any cost adjustments are necessary to those budgets within the Bond Application per school.
  - g. Once final budgets for each school determined, appropriate changes can be made to the high school STEAM center.
3. Other

Distribution: BAS Project Team