

AGENDA


1 Conewago Twp ES

(2) New Oxford ES

(3) Project Update

(4) Next Steps





CTE - FLOOR PLAN

Floor Plan


- General Classrooms
- Special Education
- Small Group Instruction
- Music
- Art
- Library/Cafeteria/Gymnasium
- Faculty
- Building Support







CTE - NEW ADDITIONS















NOE - FLOOR PLAN





ESTIMATE COMPARISON

Conewago Valley School District									
Conewago Township Elementary & New Oxford Elementary School Project Estimate July 23, 202									July 23, 2024
	S	D Total Project Estimate		DE	Total Project Estimate		Comparison		
1 CTE + NOE TOTAL PROJECT COSTS	\$	78,853,754		\$	87,293,457		\$	8,439,703	
2 Conewago Township Elementary									
Date		11/29/2023			7/23/2024				
Building Square Footage		128468			130750		2,282		
GC GC	\$	15,317,652		\$	16,144,849			2,202	
HVAC		6,198,240		\$	4,720,000				
PC	1	1,752,624		\$	2,046,200				
ELEC	\$	4,740,060		\$	4,248,000		5		
2a STRUCTURE COST TOTAL	\$	28,008,576		\$	27,159,049		\$	(849,528)	
2b SITE WORK	\$	750,000		\$	3,000,000		\$	2,250,000	
2c CONSTRUCTION SOFT COSTS	\$	2,300,686		\$	2,430,724				
Includes Construction Contingency, Permits	_	ing & Inspection Fees							
2d SOFT COSTS	\$	3,887,832		\$	4,093,472				
Includes Architectural & Engineering Fees, Surveying, etc.									
2e CTE TOTAL PROJECT COSTS	\$	34,947,094		\$	36,683,245		\$	1,736,150	
3 New Oxford Elementary									
Date		12/19/2023			7/22/2024				
Building Square Footage		108215			7/23/2024 123800			45505	
GC	٠			ć				15585	
HVAC		20,939,557 5,951,825		\$	22,488,560 6,190,000				
PC		2,082,660		\$	2,295,600				
ELEC	-	4,869,675		\$	5,211,000				
3a STRUCTURE COST TOTAL	\$	33,843,717		\$	36,185,160		\$	2,341,443	
3b SITE WORK	\$	2,135,400		\$	6,000,000		\$	3,864,600	
		200000		_					
3c CONSTRUCTION SOFT COSTS		2,893,329		\$	3,080,645				
Includes Construction Contingency, Permits		ing & Inspection Fees							
3d SOFT COSTS	\$	5,034,213		\$	5,344,408				
Includes Architectural & Engineering Fees, S	_								
3e NOE TOTAL PROJECT COSTS	\$	43,906,660		\$	50,610,213		\$	6,703,552	

CTE – COST ESTIMATE

Conewago Valley School District		Da	te: 07/08/2024
Conewago Township Elementary School	SF	CC	OST ESTIMATE
Renovation Construction Costs	84,950 SF	\$	12,653,925
Additions Construction Costs	45,800 SF	\$	12,466,400
Site Construction Costs	LS	\$	3,000,000
Escalation & Contingency	7.25%	\$	2,038,724
Subtotal Construction Costs		\$	30,159,049
Construction Soft Costs	3.5%	\$	2,430,724
Total Construction Costs		\$	32,589,772
Project Soft Costs		\$	4,093,472
TOTAL PROJECT COSTS		\$	36,683,245

PROJECT UPDATE - CTE

- 1. Continue with Design Development
 - Faculty Meetings September 2024
- 2. Interior Design Layouts On-going
- 3. Civil Engineering due diligence:
 - Traffic study Completed
 - Geotech Completed
- 4. Land Development On-going
- 5. Expand Design Professional Team:
 - Structural Engineers Barry Isett & Associates
 - Food Service Consultant On-going

CTE SCHEDULE

Jan 2024

Programming / Conceptual Design – "Visioning"

Feb – May 2024

Schematic Design – "Exploration"

June – Nov 2024

Design Development – "Refinement"

Act 34 Public Hearing

Dec 2024 – March 2025

Construction Documents – "Preparation"

Note:

- Board Action required at end of each Design Phase
- Schedule is pending Municipal and Regulatory Agency Approvals
- Estimated Start of Construction in Spring 2025

CTE PERMIT SCHEDULE

- 1. Zoning Approval Conewago Township
- Land Development Plan (LDP) –Conewago Township
- 3. National Pollutant Discharge Elimination System (NPDES) – Adams County



DESIGNING ENVIRONMENTS

2201 North Front Street, Suite 200 : Harrisburg, PA 17110

717.635.2835 ** www.kandwengineers.com

CONEWAGO VALLEY SCHOOL DISTRICT - CTE PERMIT/APPROVAL SCHEDULE

Tuesday, April 9th - Zoning Application Due to Twp.

Wednesday, May 1st - Zoning Hearing Board

Friday, May 10th – Submit Sketch Plan (Due Monday 5/13 by noon)

Thursday, June 6th - PC Meeting to Review Sketch Plan

Monday, June 17th - BOS Meeting to Review Sketch Plan

Wednesday, July 3rd - Submit LD Plans (Due Monday, July 8th by noon), Submit NPDES Application

Thursday, August 1st - PC Meeting #1 to review plans

August 5th - Receive ACCD Admin Comments (assumes 20 days)

August 21st - Resubmit ACCD Completeness/Admin comments

Friday, September 6th - Resubmit Revised LD Plans (due Monday, September 9th by noon)

September 19th – Receive ACCD Administrative Completeness Letter (assumes 20 days)

Thursday, October 3rd - PC Meeting #2 to review plans, conditional approval

October 31st – Receive ACCD Technical Review Comments (assumes 30 days)

November 15th - Resubmit ACCD Technical Comments

Monday, November 18th – BOS Meeting for Conditional Approval assuming NPDES can be considered a condition

January 15th – Receive ACCD 2nd round technical comments

January 24th - Final ACCD submission

February 14th - ACCD Issues NPDES Permit

February 15^{th} – March 1^{st} – Obtain signatures, escrows, agreements; record plans if BOS approval in place)

(March 17th – BOS Meeting for Final Approval if conditional not granted prior to NPDES)

(March 18th – March 31st – Obtain signatures, escrows, agreements; Record plans)

NOTES

Zoning apps due 3 weeks prior to 1st Wednesday of the month. Hearing to take place within 60 days of application. Land development plan due 24 days in advance of meeting, due BY NOON

Zoning Board - 1st Wednesday of the month at 6pm

PC Meetings - 1st Thursday of the month at 6pm

BOS Meetings -3^{rd} Monday of the month at 6:30pm, workshop meetings start at 5:30pm except Sept-Dec. when they start at 5pm

CTE SCHOOL BOARD APPROVAL TIMELINE

Feb 2024 Approval of Conceptual Design

Nov 2024 Act 34 Maximum Building Construction Cost &

Total Project Cost based on Estimates

March 2025 Release Project for Public Bidding

April 2025 Approval of Intent to Award to low bid Contractors

NOE – COST ESTIMATE

Conewago Valley School District			Date: 7/23/2024
New Oxford Elementary School	SF	C	ost estimate
Renovation Construction Costs	12,000 SF	\$	3,317,000
Additions Construction Costs	111,800 SF	\$	30,029,600
Site Construction Costs	LS	\$	6,000,000
Escalation & Contingency	8.00%	\$	3,147,728
Subtotal Construction Costs		\$	42,494,328
Construction Soft Costs	4.5%	\$	3,414,546
Total Construction Costs		\$	45,908,874
Project Soft Costs		\$	5,897,349
TOTAL PROJECT COSTS		\$	51,806,223

PROJECT UPDATE - NOE

- 1. Start Design Development On-going
 - Faculty Meetings Oct/Nov 2024
- 2. Civil Engineering due diligence:
 - Traffic study On-going
 - Geotech On-going
- 3. Expand Design Professional Team:
 - Structural Engineers Barry Isett & Associates
 - Food Service Consultant On-going

NOE SCHEDULE

Jan 2024

Programming / Conceptual Design – "Visioning"

Feb – Aug 2024

Schematic Design – "Exploration"

Sept 2024 – Mar 2025

Design Development – "Refinement"

Act 34 Public Hearing

Apr – July 2025

Construction Documents – "Preparation"

Note:

- Board Action required at end of each Design Phase
- Schedule is pending Municipal and Regulatory Agency Approvals
- Estimated Start of Construction in Summer 2025

NOE SCHOOL BOARD APPROVAL TIMELINE

Feb 2024 Approval of Schematic Design

Mar 2025 Act 34 Maximum Building Construction Cost &

Total Project Cost based on Estimates

June 2025 Release Project for Public Bidding

July 2025 Approval of Intent to Award to low bid

Contractors



NEXT STEPS

- 1. Civil Engineering due diligence:
 - NOE: Traffic study, Geotech, Zoning requirements
- 2. Determine Municipal Approval timeline to determine Project Schedule NOE
- 3. Adams County / NPDES Review CTE
- 4. Expand Design Professional Team: Food Service Consultant Interior Design Meetings with faculty CTE & NOE

Questions?



Crabtree, Rohrbaugh & Associates www.cra-architects.com